

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>204 to 205</b>	DATE: <b>7/5 to 7/6/07</b> <input type="checkbox"/> T <input type="checkbox"/> F (Circle Day)
SHIFT HOUR: START; <b>07:00</b> STOP; <b>15:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>

WEATHER: **(NA – See Weekly Statement of Working Days)**

This Diary is dedicated for Thursday 7/5/07 and Friday 7/6/07 for overseeing the construction activities of the new trailers set-up (Paul Chui, who overseeing this project, is out on vacation).

Thursday: 7/5/07

- Covered the construction activities of new trailers set-up. (Paul Chui is out on vacation today).
- Two new trailers have been delivered early morning today. The total is 8 trailers on-site today.
- Performance Modular crew are working on set-up and assembly of the trailers.
- Mike Focon has 2 workers/operators working on filling and compacting the water pipe trench and the sewer line. Trench was filled halfway with sand to cover the water pipe (approximately 1 foot over pipe).
- One electrician was working on conduits installation.
- New water meter for the new trailers was installed today by the Plumbing Sub-contractor.
- Pictures for the different construction activities were taken and filed.

Friday: 7/6/07

- Covered the construction activities of new trailers set-up. (Paul Chui is out on vacation today).
- Four new trailers have been delivered today. Performance Modular crew are working on set-up and assembly of a total of 12 trailers. The remaining 3 trailers will be delivered next Tuesday. Performance Modular crew will not be on-site next Monday but will be back next Tuesday.
- Mike Focon had 2 workers/operators working on paving the water pipe trench. Two lifts AC were placed and compacted.
- The Plumbing Sub-contractor is finishing the water and sewer piping connections today. I asked VHT plumbing if he is going to disinfect and test the piping, he replied that he will check on his contract to see if it is required. VHT plumbing will perform what is required of them.
- Three Electricians are working on installing conduits to each trailer cabinet.
- Received Fax submittal reference "Golden State Rain Gutters" for review. Document given to Paul Chui.

SIGNATURE  <b>(George Boughosn)</b>	TITLE <b>Office Engineer, SAS</b>
--	--------------------------------------

07/09/07 Page 1 of 1

REC'D - 07 OCT - 18 #002228  
 File Name: ARE Diary - 070507.070607- Boughosn.doc