

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	<b>215 to 219</b>	DATE:	<b>7/16 to 7/20/07</b>	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR:	START; <b>07:30</b> STOP; <b>16:00</b>	TEMPERATURE:	MIN; <b>NA</b> MAX; <b>NA</b>	
WEATHER:	<b>(NA – See Weekly Statement of Working Days)</b>			

Monday: 7/16/07 0730 - 1700 = 9 hrs

- Two electricians continued working on the conduits into the main panel on each trailer.
- Two workers finished the roofing material between each trailer.
- Chaired the weekly CCO meeting.
- Worked on the weekly project update.
- Sub. worked on the wall talker installation in the conference room. Another sub. finished the casework installation.
- Attended the bi-weekly staff meeting in the afternoon.
- Discussed with Don the housekeeping situation because of ongoing WMI strike. Agreed to bring garbage to dumpster if no dumpster on site tomorrow.
- Called Kamps Propane and scheduled monthly re-fills for the propane tanks at the Waterfront and the new trailers.
- ABF hauled away the shipping plywood walls after lunch.
- Talked to Christina of Corner Office regarding extras for the safety training. Would check with the original bid document to see if they were part of the spec. requirement.

Tuesday: 7/17/07 0730 - 1600 = 8 hrs

- Two more electricians continued to work on the conduits to the main panel of each trailer.
- Discussed with Brian P. of ABF regarding safety training for the furniture installers. He would talk to his safety coordinator to see if the training could be waived.
- Called and confirmed Bill Kennedy of Bay Alarm to attend the sub. meeting tomorrow.
- PMI sub. (Partition Speciality Inc.) installed the accordion door in the conference room. Another sub. continued to put in the interior trim and the fire protective skirting for the trailers.
- ABC continued to work on the rough telecom by pulling voice and data cables into the new trailers.
- Prepared agenda for tomorrow meeting.
- A dumpster was dropped off and PMI put the trash inside.
- Received documentation to show proper receipt of non-hazardous materials from the existing trailers. Reviewed and approved invoice #1 from FOCON.
- Called Christina of Corner Office to follow up on our previous conversation. She would have someone come by and assess the furniture delivery situation.
- Kamps Propane came in after lunch to finish hookup on the propane tank. Received a copy of the service order for the entire job.

SIGNATURE  TITLE **Paul Chui #002241 Consultant Engineer, SAS**

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

REPORT NO.:	<b>215 to 219</b>	DATE:	<b>7/16 to 7/20/07</b>	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR:	START; <b>07:30</b> STOP; <b>16:00</b>	TEMPERATURE:	MIN; <b>NA</b> MAX; <b>NA</b>	
WEATHER:	<b>(NA – See Weekly Statement of Working Days)</b>			

Wednesday: 7/18/07 0730 - 1600 = 8 hrs

- Plumber ran the chlorination test in the afternoon on each outlet. He still had to install the sink; the one on site did not match spec.
- Electricians continued to work on the conduits to the main panel.
- PMI sub. finished up with the interior trim and ceiling between modlines. Place was cleaned up for the carpet installation tomorrow.
- ABC continued with the cable installation.
- Chaired the weekly meeting with the subs. Met with Bill Kennedy of Bay Alarm after the meeting to go over the installation issues.
- Continued with the punchlist items.
- Called Brad of McKinley to follow up on the status of the wheelchair lift deficiency report. Left message and he did not return call.

Thursday: 7/19/07 0730 - 1600 = 8 hrs

- Electricians continued to put conduits into the main panel. They started to pull wires.
- Per Don Shoop, he witnessed the sampling of the water line after the chlorination of the system. One sample was taken to the lab. for analysis. Don also told me they had discovered a few leaks in the system that Walden would be responsible –near the eyewash and the utility sink.
- ABC continued to work on the cabling.
- Carpet installers sanded down the floor surfaces.
- Found out the sink was already installed. However found out later the installed sink was not in compliance with ADA guidelines. I discussed this over with Darryl and decided to leave as is for now.
- PMI sub. installed the canopy at the side entrances. Another crew continued with the skirting along the trailers.
- Left another message for Brad of McKinley Elevator to follow up on the wheelchair lift deficiency report.
- Updated the trailer punchlist items.

SIGNATURE		TITLE	<b>Consultant Engineer, SAS</b>
-----------	---	-------	---------------------------------

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

REPORT NO.:	<b>215 to 219</b>	DATE:	<b>7/16 to 7/20/07</b>	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> (Circle Day)
SHIFT HOUR:	START; <b>07:30</b> STOP; <b>16:00</b>	TEMPERATURE:	MIN; <b>NA</b> MAX; <b>NA</b>	
WEATHER:	<b>(NA – See Weekly Statement of Working Days)</b>			

Friday: 7/20/07

0730 - 1500 = 7 hrs

- Prepared the agenda for next Mon. meeting.
- Electricians continued to pull wires.
- PMI sub. finished with the skirting along the trailers.
- ABC continued with the cabling into the IT room.
- Carpet installer patched the joints and rough spots on the plywood floors.
- Reviewed and commented on the meeting minutes.

SIGNATURE		TITLE	<b>Consultant Engineer, SAS</b>	
-----------	---	-------	---------------------------------	---