

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 229 to 233	DATE: 7/30 to 8/03/07 M T W T F (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA

WEATHER: **(NA – See Weekly Statement of Working Days)**

Monday: 7/30/07

- Prepared and filed my last week ARE Report.
- Started the CCO 32 draft version.
- Reviewed with Grady Hart and Martin Chadrawinata the MEP CCO issues including the CCR' s.
- Reviewed with Darryl Schram the work progress and the issues of concern.
- Attended the SAS all staff meeting from 2:00 pm. A video from China was played today, showing the construction of a new suspension bridge and cable installation.

Tuesday: 7/31/07

- Revised CCO 43 concurrence Memo after receiving TYLin transmittal for the CCO. TYLin spelled out the projected documents that needs to be modified by PB.
- Prepared CCO 32 draft, including the Special Provisions changes. Documents given to Darryl for review.
- Received Headquarter approval for CCO 18S1 today. CCO is being approved and processed.

Wednesday: 8/01/07

- Worked on preparing a complete submittal for the approved CCO 18S1 (Support for pier 7 improvements), including input sheet, PMIV transmittal and documentation. Submitted to DO – CCO desk (Nabia Sarwari) for processing.
- Darryl Schram drove us to the District Office today to renew our Badges.
- One original of approved CCO 18S1 was sent to ABF through PMIV today.

Thursday: 8/02/07

- Revised CCO 49 (transportation for the Engineer in China) per Gary Pursell comments. prepared (2) originals of final CCO and sent it to ABF for signature (through PMIV).
- Forwarded pdf copy of CCO 49 concurrence memo to Darryl Schram, for acquiring Project Manager, Ken Terpstra, concurrence.
- Revised the monthly cost report (Pochana) per Darryl Schram suggestions, to make it more understandable.
- Received from TYLin today the revised plan sheet for CCO 48. Forwarded one copy to Mark Woods for check.

Friday: 8/03/07

- Met with Grady Hart in the morning and went over the MEP CCOs and coming meeting.
- Attended the MEP CCO meeting from 9:00 am to 11:00 am. Covered issues related to CCO design coordination and procedure. James Duxbury asked if the MEP CCO meeting can be on a weekly basis.
- Responded to James Duxbury request about CCO' s status and the issuance of "ATP" to ABF or not.
- Hand delivered to James Duxbury of TYLin (2) originals of the Special Provisions changes in CCO 32. These documents need the "Engineer stamp". James kept the documents (to be done later).
- Received back from Mark Woods the approved documents for CCO 48.

SIGNATURE 	TITLE (George Boughosn) Office Engineer, SAS
--	--