

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 <div style="display: inline-block; text-align: center;"> <small>THE SAN FRANCISCO-OAKLAND</small> BAY BRIDGE <small>SEISMIC SAFETY PROJECT</small> <small>CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small> </div>
04-0120F4 04-SF-80-13.2/13.9 SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 250 to 255	DATE: 8/20 to 8/24/07 <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA

WEATHER: **(NA – See Weekly Statement of Working Days)**

Monday: 8/20/07

- Prepared and filed my last week ARE Report.
- Prepared CCO 32 documents (Dehumidifier System Changes) to go for CT Design Oversight and CT maintenance concurrence.
- Received concurrence for CCO 32 from CT Design Oversight.
- Worked on drafting CCO 32 Memo.

Tuesday: 8/21/07

- Updated some RFI files in PMIV to reflect up-to-date information in the RFI-CCO Hopper for issuing to ABF.
- Updated CCO logs and prepared CCO prints for the CCO meeting today.
- Attended the internal CCO meeting at 2:00 p.m. There was a little update from ABF CCO meeting today.
- Reviewed with Darryl Schram and Scott Fabel the work in progress. Clarified what was covered in the CCO meeting today and the steps to be taken.

Wednesday: 8/22/07

- Revised CCR list to call it Contract Change Request (not CT), since these issues can be raised by anyone and not only by CT. A new CCR No. 44 for Bridge paint was added today.
- Prepared CCO 32 (Dehumidifier System Changes) final documents. Put into CADb, drafted the memo to go for HQ Authorization to Proceed. Final CCO is with Darryl Schram for review.
- Worked on revising MEP CCO 31 Concurrence memo. There was no clear description of the extra work to be done under this CCO. Went over the CCO RFI resolutions and gathered the needed information. Concurrence memo revised and given to Darryl Schram for review.

Thursday: 8/23/07

- Attended the SAS Safety Meeting in the morning.
- Worked on the "Project Monthly Cost Report" update. Finalized the August report and forwarded to Darryl.
- Worked on the cost accounting update for the Access Control Measures (Pier 7 Gate, ABC security). I have collected invoices up to April 2007 and put out report to that date. This is an ongoing process and will be updated again and again as soon as we have new invoices.

Friday: 8/24/07

- Participated in the MEP CCO meeting at 9:00am. Covered issues related to CCO' s design coordination between TYLin, PB and CALTRANS. It was agreed today on the scope of work or RFI' s to be included under the MEP CCO' s 31, 42 and 43.
- Covered with Darryl Schram the work in progress and the issues covered in the MEP CCO' s meeting.
- Worked on preparing a complete submittal for the approved CCO 16 (W2-Tendon block-out details), including input sheet, PMIV transmittal and documentation. Submitted to DO – CCO desk (Nabia Sarwari) for processing.
- One original of approved CCO 016 was sent to ABF today (Through PMIV).

SIGNATURE 	TITLE (George Boughosn) #002276 Office Engineer, SAS 
--	--