

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 299 to 303	DATE: 10/8 to 10/12/07 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START: 07:00 STOP: 15:30	TEMPERATURE: MIN: NA MAX: NA
WEATHER: (NA – See Weekly Statement of Working Days)	

- Monday: 10/8/07 0700 - 1530 = 8 hrs
- Reviewed ABF's CCO 15 and 23 revised costs
- Tuesday: 10/9/07 0700 - 1530 = 8 hrs
- Reviewed ABF's CCO 23 revised costs
 - Reviewed ABF's CCO 45 costs
 - Received Watson Bowman's scope breakdown for CCO 25 from Sam Choy via email without any cost information. Emailed Sam requesting WB's detailed cost breakdown per the scope changes.
 - Attended meeting with ABF and FW Spencer regarding CCO 45 pricing and scope changes concerning the ductile iron pipes required for the project.
- Wednesday: 10/10/07 0700 - 1530 = 8 hrs
- Reviewed ABF's CCO 23 revised costs
- Thursday: 10/11/07 0700 - 1530 = 8 hrs
- Reviewed ABF's CCO 23 revised costs
 - Spoke with Sam Choy regarding Item 3 (set blockout 400mm from soffit vs 250 in original plan) of their CCO 23 revised cost proposal. Informed Sam that these blockouts have been omitted and replaced with guide pipes. He agreed and further stated that the guide pipes will be paid for under CCO 16 and that this item should be deleted from CCO 23.
- Friday: 10/12/07 0700 - 1530 = 8 hrs
- Reviewed ABF's CCO 23 revised costs and CCO 26 costs

SIGNATURE 	TITLE Consultant Engineer, SAS
10/15/07	PROJECT-19 #002322