

Job Stamp
04-0120F4
SFOBB SAS

Report No. 140
Date 5/2/2007
Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

HOURS - ITEM NO.

| EQUIPMENT AND/OR LABOR: | | | #38 Str. Concrete, Bridge | | | | | | | | | IDLE OR DOWN | REMARKS | |
|-------------------------|---------|---------------------------------------|---------------------------|--|--|--|--|--|--|--|---|--------------|----------------|-------------|
| Equip. # | NO. MEN | DESCRIPTION (Of Equipment or Labor) | | | | | | | | | | | Name | Contractor |
| | 1 | Foreman | 8 | | | | | | | | | | Terry Crunk | ABF |
| | 1 | Pile Driver | 8 | | | | | | | | | | Luke Paulk | ABF |
| | 1 | Pile Driver | 8 | | | | | | | | | | David Sylba | |
| | 1 | Pile Driver | 8 | | | | | | | | | | Leo Vega | ABF |
| | 1 | Pile Driver App. | 8 | | | | | | | | | | Richard Yambao | ABF |
| | 1 | Laborer | 8 | | | | | | | | | | Jose Molina | ABF |
| | 1 | Laborer | 8 | | | | | | | | | | R. Carroen | ABF |
| | 1 | Operator | 8 | | | | | | | | | | Dale Thomas | ABF (Bragg) |
| | 1 | Operator | 8 | | | | | | | | | | Dick Dillion | ABF (Bragg) |
| 188137 | 1 | Liebherr LR1280 Crane | 8 | | | | | | | | | | 300T | ABF (Bragg) |
| | 1 | Operator | 8 | | | | | | | | | | Mario Silva | ABF (Bragg) |
| | 1 | Generator Hertz Rental 549-91-5025 | | | | | | | | | 8 | | | ABF |
| | 1 | Forklift Hertz Rental 544D-10 | 8 | | | | | | | | | | | ABF |
| | 1 | Generator MQ Power 549-20-4007 | | | | | | | | | 8 | | | ABF |
| | 1 | F150 Pickup Truck | 8 | | | | | | | | | | | ABF |
| | 1 | Barge | 8 | | | | | | | | | | | |
| | 1 | Tugboat | 8 | | | | | | | | | | | |
| | 1 | Truck w/trailer (16 wheel) | 8 | | | | | | | | | | | |

Weather: Cloudy/ windy - Hi 65F Lo 45F.

Description of Operation:
W2 crossbeam falsework foundation.
ABF continued bringing in a barge the FW material from XKT in Mare Island.
ABF stripped the deadman formwork and relocated deadmans.
ABF's laborers continued to do flagging. (8 hrs)

Inspector: Ken Lee _____ Trans Engineer (D) _____