

Job Stamp  
04-0120F4  
SFOBB SAS

Report No. 147  
Date 5/9/2007  
Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

**HOURS - ITEM NO.**

EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
	1	Foreman	8										Terry Crunk	ABF
	1	Pile Driver	8										Luke Paulk	ABF
	1	Pile Driver	8										David Sylba	ABF
	1	Pile Driver	8										Leo Vega	ABF
	1	Pile Driver	8										Jose Carbonell	
	1	Pile Driver	8										George McNeil	
	1	Pile Driver App	8										Richard Yambao	
	1	Pile Driver App	8										Tony Creighton	
	1	Laborer	8										Jose Molina	ABF
	1	Laborer	8										R. Carroen	ABF
	1	Operator	8										Dale Thomas	ABF (Bragg)
	1	Operator	8										Dick Dillion	ABF (Bragg)
188137	1	Liebherr LR1280 Crane	8										300T	ABF (Bragg)
	1	MQ Whisperwatt 25	8											ABF
	1	Gardall Forklift 544D-10	8											ABF
	1	Ingersoll Rand 185 compressor	8											ABF
	1	MQ Power Whisperwatt 220	8											ABF
		Lincoln Generator Vantage 500	8											ABF
	1	Genie Z-135 Manlift										8		ABF
	1	Genie S-125 Manlift										8		ABF

Weather: Foggy/ Sunny - Hi 70F Lo 50F.

**Description of Operation:**

W2 crossbeam falsework foundation.  
 ABF worked on securing ladder inside of W2E  
 ABF continued working on building access to W2W  
 A conflict was discovered between the baseplate and the bottom of the retaining wall at W2E southeast corner. ABF decided to chip the concrete necessary to fit the plate. ABF agreed to dry-patch after completing the work in the area.

**Inspector:**

Ken Lee \_\_\_\_\_ Trans Engineer (D) \_\_\_\_\_