

Job Stamp

04-0120F4 SFOBB SAS

Report No. _____

Date 11/12/2007 through 11/16/07

Inspectors Hours	Start	See below	Stop	See below
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR – ABFJV, Sub RPS

ABF:

Thursday November 15, 2007

- Installation of MEP embeds near W2W.
- Surveyors marking column dowel cages at W2W to establish proper concrete grades for pier top slab, this is work done under CCO#52. Surveyors worked up till 5pm.
- Anchor plates were installed for CBT 25-27 near W2E.
- Prepare for sandblasting (i.e. set up light plants) of rebar cages at W2W.
- Miscellaneous clean-up.
- Sandblasting commenced after 5pm (Note: I worked three hours of OT from 3:30pm to 6:30pm)

Surveying/Layout:

Tuesday November 13, 2007

- Shot three points on each CBT blockout for tendons 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, and 34 near W2E with Phil Latasa. The purpose of shooting these points was to check the plane/location of the blockout as the field data was given to Ron to integrate into ISD's. Note: Phil and myself worked through lunch and breaks.

Wednesday 14, 2007

- Measured the lengths of all the cable tie-down pipes while on the ground near W2 falsework with Phil Latasa. Re-checked CBT blockouts 26 and 27 near W2E with Phil Latasa. Also checked plumbness of cable tie-down pipes at W2E with Phil Latasa.

Office Work:

Monday November 12, 2007

- Observed Veteran's Day.

Thursday November 15, 2007

- Reviewed plans and specifications for W2 cap beam and worked on miscellaneous paperwork.
- Attended bi-weekly Tailgate Safety Meeting at 8:00am.

Friday November 16, 2007

- Reviewed plans and specifications for W2 cap beam and worked on miscellaneous paperwork.

Inspector:

Matt Bruce  Transportation Engineer (D)