

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 335
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 545
Form HC-10A (Rev. 6/80)	04-0120F4	Date	11/13/2007

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1200

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												Name
1														
2														
3														
4														
5														
6														
7														
8														
9														

Weather: Partly cloudy & calm, cold, damp ground, Hi 62 F Lo 52 F.

Description of Operation:

Remark diary see Lalit Mathur's diary for labor, equipment and comments.

Daily

ABF survey crew on site surveying transverse PT block-outs on W2W, voids for vertical PT on W2E and reference points for concrete removal on top of pier columns.

ABF carpenter crew building block-outs.

ABF placing wooden form trusses for W2W below deviation saddle.

Checked layout for vertical PT trumpets. Lay-out is good based on ABF survey point for CL of W2E.

PM – Spencer Mechanical ABF sub on site this afternoon to check the south embeds for the dehumidification unit.

Two ABF employees left at 3:00pm – Audrey Hudson and Richard Yambao.

Worked 1.5 hours overtime watching ABF's work in the field.

Contractor:

Pamela Gagnier  Trans Engineer (C)/Asst. Struct. Rep