

Job Stamp
04-0120F4
SFOBB SAS

Report No. 337
Date 11/15/2007
Shift Hours Start 0630 Stop 01:30

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR – ABFJV

HOURS - ITEM NO.											REMARKS		
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	CCO F/A Work Chipping Concrete							IDLE OR DOWN	Name	Contractor
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											
1	1	Gen. Foreman	8	2								Terry Cronk	ABF
2	1	Pile Driver /Foreman	10									Leo Vega	ABF
3	1	Pile Driver	10									Tony Crieghton	ABF
4	1	Pile Driver	10									George Mcneil	ABF
5	1	Pile Driver	10									Richard Yambao	ABF
6	1	Pile Driver	10									Luke Paulk	ABF
7	1	Laborer	10									Jose Molina	ABF
8	1	Laborer	10									Rickie Campos	ABF night
9	1	Crane Operator	10									Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	10									Dave Ross	ABF night
11	1	Pile Driver	10									Paul Ekstrom	ABF
12	1	Pile Driver	10									Rodney Thompson	ABF
13	1	Pile Driver J/M	10									Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	10									Douglas Greene	ABF
15	1	Pile Driver/Welder	10									Harry Wheat	ABF
16	1	Labor	10									Froylan Ruiz Ayala	ABF, night
17	1	Elevator Operator								8		Howard Schroyer	ABF Sick, back problem
18	1	Welder	10									Danita Goble	ABF
19	1	Operator Crane Oiler	5							5		Wayne Davis	ABF new hire
	1	Liebeherr Crane LR 1300	10									330 T	ABF
	1	Man Lift S-125								8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	10										Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4009	10										Hertz Rental,
	1	Lincoln Vantage Welding M/C 768-50-4083	10										Hertz Rental deck
	1	MQ Power Generator 220	20										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006								8			ABF
	1	MQ Whisper Watt 7000 549-20-4007								8			ABF deck

1	Ingersoll Rand Air compressor 20-2183	20											ABF central
1	Ingersoll Rand Air Compressor 006-18-4297									8			ABF
1	Ingersoll Rand Air Compressor 006-18-4293									8			ABF
1	Ingersoll Rand Flood Lights 536-40-6831	10											ABF deck
1	Genie 541-4000N Flood Lights 536-40-7044	10											ABF Hertz Rental deck
1	Genie 541-4000N Flood Lights 536-40-4839	10											ABF Hertz Rental deck
1	Genie 541-4000N Flood Lights 536-40-4843									8			ABF Hertz Rental
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	2								6			ABF
1	Elevator	10											ABF

Weather: Bright, misty wet all around & calm, Hi 65 F Lo 52 F.

Description of Operation:

(1) 1st Shift 6:30 AM to 5 PM, Continue W2 Falsework and Formwork .

ABF worked on cleaning the deck area in and around the North Pier from last night's sand blasting and moved all used sand to dumpster.

The clean up operation has taken most of the day for the labor.

ABF continues working on the blockouts.

ABF checking blockouts installed on the south side panels.

ABF checking bearing blocks for stressing, on the blockouts on the south side of the Transverse PT Tendons for a total of 14 each bearing blocks.

ABF continues to work on Panels' supporting columns/trusses on the North and West sides.

ABF continues to install foam panels for the formwork on the south and west sides of the South Deviation Saddle Support Panels. ABF surveyors gave the locations of these panel edges.

ABF surveyors marking distinct elevation on the rebar cages. They finished marking on the South Pier Top Slab and are working on on the North Pier top slab. The concrete needs to be chipped upto 1000 mm below this mark to give a 50 mm clearance to the bottom of the rebars of First Layer. They have ties a string joining all these points. A string can be drawn across any two rebars markings and the concrete elevation can be checked to be atleast 1000 mm below the string.

ABF installed the 14 vertical Tie Down Pipes on the north Pier also.

CT had requested ABF to let us know the timing of the insallation of these as CT photographer John, tel 510-719-7868 wanted to shoot some photos. However, these were installed without the presence of the photographer. John of CT and Joe, tel 415-748-1394, both came to shoot some pictures. Lalit escorted them on the deck.

ABF started to install drain pipes. Only 1 drain out of 6 has been installed. These were received 9/26/07 from FW Spencer without a Tag but accompanied by Materail Test Report. These need to be field released. Requested Branden of ABF to get a Certificate of Compliance from FW Spencer.

The elevator operator continues to be sick today due tp back problem. ABF's Crane Operator Dale Thomas or his Apprentice Douglas Green worked on elevator.

ABF hired a new Oiler today.

ABF started to Chip the high spots of the existing concrete deck today. Terry, the general foreman chipped the North-East Cage of the South Pier in about 2 hours including the clean up work. About 3 cft of concrete was removed from an area of 60 SF inside the cage.

Bruce Matt covered from 3 PM to 6 PM on OT.

(2) 2nd Shift 4:30 PM to 1:30 AM, Sand Blasting Concrete Deck's Vertical Rebars.

The crew actually started to work at 4 PM to use crane and elevator to transport required material to the deck.

ABF finished sand blasting lower portion of the rebars of the rebar cages of North Pier approx. bottom 2 meter height.

ABF continues to sand blast the concrete surface of the existing top slab of the North Pier.


Three sets of lights were on. Also the Stair Tower was well lighted with new set of lights at each landing.

The contractor moved a few pallets of sand of 100 lbs on the deck.

Bruce Matt and Ron covered the work for part of the night.

Inspector:

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep