

Job Stamp
04-0120F4
SFOBB SAS

Report No. 342
Date 11/20/2007
Shift Hours Start 0630 Stop 17:00

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	CCO F/A Work Chipping Concrete											IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	10													Terry Cronk	ABF
2	1	Pile Driver /Foreman	10													Leo Vega	ABF
3	1	Pile Driver	10													Tony Crieghton	ABF
4	1	Pile Driver	10													George Mcneil	ABF
5	1	Pile Driver	10													Richard Yambao	ABF
6	1	Pile Driver	10													Luke Paulk	ABF
7	1	Laborer	10													Jose Molina	ABF
8	1	Laborer	10													Rickie Campos	ABF
9	1	Crane Operator	10													Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	10													Dave Ross	ABF
11	1	Pile Driver	10													Paul Ekstrom	ABF
12	1	Pile Driver	10													Rodney Thompson	ABF
13	1	Pile Driver J/M	10													Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	10													Douglas Greene	ABF
15	1	Pile Driver/Welder	10													Harry Wheat	ABF
16	1	Labor	10													Froylan Ruiz Ayala	ABF
17	1	Elevator Operator												8		Howard Schroyer	ABF Sick, back problem
18	1	Welder	10													Danita Goble	ABF
19	1	Operator Crane Oiler	10													Wayne Davis	ABF new hire
20	1	Foreman Demo/Operator	6.5													Tony Gonzales	ABF/OC Jones, hammer broke down
21	1	Labor	6.5													Ruben Rocha	ABF/OC Jones, hammer broke down
22	1	Labor	6.5													Jesus Castellados	ABF/OC Jones, hammer broke down
	1	Liebeherr Crane LR 1300	10													330 T	ABF
	1	Man Lift S-125												8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	10														Hertz Rental, deck
	1	Lincoln Vantage Welding M/C 768-50-4009	10														Hertz Rental, deck

1	Lincoln Vantage Welding M/C 768-30-4032										8		Hertz Rental
1	MQ Power Generator 220	10											ABF Main power
1	MQ Whisper Watt 7000 549-07-5006										8		ABF
1	MQ Whisper Watt 7000 549-20-4007										8		ABF deck
1	Ingersoll Rand Air compressor 20-2183	10											ABF central
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831										8		ABF no night work
1	Genie 541-4000N Flood Lights 536-40-7044										8		ABF Hertz Rental
1	Genie 541-4000N Flood Lights 536-40-4839										8		ABF Hertz Rental
1	Genie 541-4000N Flood Lights 536-40-4843										8		ABF Hertz Rental
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	2									6		ABF
1	Elevator	10											ABF
1	Fork Lift/Jack Hammer	6.5											OC Jones, broke down

Weather: Cloudy, cold, misty wet & calm, Hi 65 F Lo 50 F.

Description of Operation:

6:30 AM to 5 PM, Continue W2 Falsework and Formwork , Getting Ready for Rebar installation and 1st Pour of Concrete

ABF continues working on the blockouts.

ABF checking blockouts installed on the south side panels.

ABF continues installation of plastic sleeves on top of the previously installed bearing plates for the Transverse Tendons on the South Side.

ABF checking previously installed 16 bearing plate and block out assemblies including plastering cone sleeves on the north-west of the North Pier, similar to the South Pier.

ABF continues to work on Panels supporting columns/trusses on the North and West sides.

ABF continues to clean the zinc paint by power brush from #19 vertical rebars about 1 meter high along the periphery of the existing deck.

ABF continues to install foam panels for the formwork on the south and west sides of the South Deviation Saddle Support Panels. ABF surveyors gave the locations of these panel edges.

ABF surveyors had identified yesterday existing rebar hoops to be cut to make room for the Bottom Mat-1 rebars. CT expressed concern about the area outside of the north-west cage of the North Pier being higher than the rebars marked for cutting by the ABF surveyors. Branden of ABF mentioned that he will check on it.

OC Jones continues to demo the Mockup of Thermal control Plan with a crew of 3 people. OC Jones picked up the demo concrete earlier in the day. The hammer broke down at about 1:30 PM and was taken for repair.

There was concern expressed by CC Meyers to CT Engineer Nani Ramirez about OC Jones trucks hauling material without flagging. ABF was informed of this as well as CT's Derryl. ABF mentioned that there was a fuel truck from OC Jones and there was only one dump truck which they were not aware of. OC Jones was informed of this too.

ABF received a truck load of fuel in the morning in addition to OC Jones' fuel truck.


ABF received a truck load of 4 Anchor Plates for use with Hinge K Pipes. These had a green Tag and Lot No B53-073-07 released by METS on 11/16/07.

ABF provided 1 hour of flagging for this.

Pamela stayed late upto 5 PM on OT.

Inspector:

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep