

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 343
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 553
Form HC-10A (Rev. 6/80)	04-0120F4	Date	11/21/2007

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1200

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.												REMARKS	
Equip. #	NO. OF MEN	DESCRIPTION (Of Equipment or Labor)									IDLE OR DOWN	Name Contractor	
												Name	Contractor
		OC Jones											
1													
2													
3													

Weather: Partly cloudy, cold, Hi 62 F Lo 52 F.

**Description of Operation:**

Remark diary see Lalit Mathur's diary for ABF labor, equipment and comments.

Daily

ABF laborer continue to clean #25 bars of paint and rust on W2E pier cap using electric wire brush.  
 ABF continue to place forms W2W.

OC Jones

OCJ on-site continuing to demolish concrete mock-up is using water hose to control dust.

NOTE: Matt Bruce and Pamela Gagnier checked layout and bearing plate plumb-ness of vertical PT block-outs. Layout based on field measurements is good. All but 3 bearing plates are plumb #2, #3 and #4 require additional leveling. See attached drawings. In addition we began checking the embed layout but did not finish.

Today ABF finished work at 12:00pm due to tomorrow's Thanksgiving Holiday. Only OC Jones worked an 8-hour shift.

**Inspector:**

Pamela Gagnier  Trans Engineer (C)/Asst. Struct. Rep