

Job Stamp
04-0120F4
SFOBB SAS

Report No. 343
Date 11/21/2007
Shift Hours Start 0630 Stop 15:00

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	CCO F/A Work Chipping Concrete							IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	5.5									Terry Cronk	ABF
2	1	Pile Driver /Foreman	5.5									Leo Vega	ABF
3	1	Pile Driver	5.5									Tony Crieghton	ABF
4	1	Pile Driver	5.5									George Mcneil	ABF
5	1	Pile Driver	5.5									Richard Yambao	ABF
6	1	Pile Driver	5.5									Luke Paulk	ABF
7	1	Laborer	5.5									Jose Molina	ABF
8	1	Laborer	5.5									Rickie Campos	ABF
9	1	Crane Operator	5.5									Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	8									Dave Ross	ABF
11	1	Pile Driver	5.5									Paul Ekstrom	ABF
12	1	Pile Driver	5.5									Rodney Thompson	ABF
13	1	Pile Driver J/M	5.5									Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	5.5									Douglas Greene	ABF
15	1	Pile Driver/Welder	5.5									Harry Wheat	ABF
16	1	Labor	5.5									Froylan Ruiz Ayala	ABF
17	1	Elevator Operator									8	Howard Schroyer	ABF Sick, back problem
18	1	Welder	5.5									Danita Goble	ABF
19	1	Operator Crane Oiler	5.5									Wayne Davis	ABF new hire
20	1	Foreman Demo/Operator	8									Tony Gonzales	ABF/OC Jones, hammer broke down
21	1	Labor	8									Ruben Rocha	ABF/OC Jones, hammer broke down
22	1	Labor	8									Jesus Castellados	ABF/OC Jones, hammer broke down
	1	Liebeherr Crane LR 1300	5.5									330 T	ABF
	1	Man Lift S-125									8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	5.5										Hertz Rental, deck
	1	Lincoln Vantage Welding M/C 768-50-4009	5.5										Hertz Rental, deck

1	Lincoln Vantage Welding M/C 768-30-4032											8		Hertz Rental
1	MQ Power Generator 220	5.5												ABF Main power
1	MQ Whisper Watt 7000 549-07-5006											8		ABF
1	MQ Whisper Watt 7000 549-20-4007											8		ABF deck
1	Ingersoll Rand Air compressor 20-2183	5.5												ABF central
1	Ingersoll Rand Air Compressor 006-18-4297											8		ABF
1	Ingersoll Rand Air Compressor 006-18-4293											8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831											8		ABF no night work
1	Genie 541-4000N Flood Lights 536-40-7044											8		ABF Hertz Rental
1	Genie 541-4000N Flood Lights 536-40-4839											8		ABF Hertz Rental
1	Genie 541-4000N Flood Lights 536-40-4843											8		ABF Hertz Rental
1	Forklift Hertz Rental 544D-10											8		ABF
1	Pickup											8		ABF
1	Elevator	5.5												ABF
1	Fork Lift/Jack Hammer	8												OC Jones, broke down

Weather: Cloudy, very cold morning, misty wet, Hi 65 F Lo 52 F.

Description of Operation:

6:30 AM to 5 PM, Continue W2 Falsework and Formwork , Getting Ready for Rebar installation and 1st Pour of Concrete

ABF worked only till noon today because of Thanks Giving Week End. OC Jones worked full 8 hour shift. ABF's Dave Ross stayed back along with OC Jones.

ABF continues working on the blockouts.

ABF checking blockouts installed on the south side panels.

ABF chekcing previously installed 16 bearing plate and block out assemblies including plasting cone sleeves on the north-west of the North Pier, similar to the South Pier.

ABF continues to work on Panels supporting columns/trusses on the North and West sides.


ABF continues to clean the zinc paint by power brush from #19 vertical rebars about 1 meter high along the periphery of the existing deck.

ABF continues to install foam panels for the formwork on the south and west sides of the South Deviation Saddle Support Panels. ABF surveyors gave the locations of these panel edges.

ABF continues drilling holes in the form work for Tie Down of these forms on the west sides

OC Jones continues to demo the Mockup of Thermal control Plan with a crew of 3 people.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep