

1	Lincoln Vantage Welding M/C 768-30-4032										8		Hertz Rental
1	Lincoln Vantage Welding M/C 768-30-4014										8		Hertz Rental
1	MQ Power Generator 220	10											ABF Main power
1	MQ Whisper Watt 7000 549-07-5006										8		ABF
1	MQ Whisper Watt 7000 549-20-4007	10											ABF deck
1	Ingersoll Rand Air compressor 20-2183	10											ABF central
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831										8		ABF
1	Genie 541-4000N Flood Lights 536-40-7044										8		ABF Hertz Rental
1	Genie 541-4000N Flood Lights 536-40-4839										8		ABF Hertz Rental
1	Genie 541-4000N Flood Lights 536-40-4843										8		ABF Hertz Rental
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	2									6		ABF
1	Elevator	10											ABF
1	New Caterpillar Fork Lift/Jack Hammer	8											OC Jones, last day
1	New Back Hoe Deere 544H	8											OC Jones, last day

Weather: Cloudy, cold, misty wet & calm, Hi 63 F Lo 49 F, dark in the morning.

Description of Operation:

6:30 AM to 5 PM, Continue W2 Falsework and Formwork , Getting Ready for Rebar installation and 1st Pour of Concrete

ABF continues working on the blockouts.

ABF checking blockouts installed on both and south side panels.

ABF continues installation of plastic sleeves on top of the previously installed bearing plates for the Transverse Tendons on the South Side.

ABF checking previously installed 16 bearing plate and block out assemblies including plastering cone sleeves on the north-west of the North Pier, similar to the South Pier.

ABF continues to work on Panels supporting columns/trusses on the North and West sides.

ABF continues to clean the zinc paint by power brush from #19 vertical rebars about 1 meter high along the periphery of the existing deck.

ABF continues to install foam panels for the formwork on the south and west sides of the South Deviation Saddle Support Panels. ABF surveyors gave the locations of these panel edges.

ABF continues drilling holes in the form work for Tie Down of these forms on the west side. Till todate, they have drilled all holes and installed, incomplete, 11 such tie rods on the –north-west side and 10 rods on the south-west side as shown on Falsework approved plan sheet 06-154B-34, Section C.

ABF is drilling and installing the Falsework removal rods as shown on Falsework Plan sheets DE308AQ through DE308Q. They installed 4 such rods near the North Pier side and 4 on the South Pier side. The work continues to install additional such rods. These rods are from DSI.

Abf has installed embed plates on the east vertical face, 2 such plates on the north-east face and 2 plates on the south east face.

OC Jones continues to demo the Mockup of Thermal control Plan with a crew of 4 people. OC Jones picked up the demo concrete earlier in the day. The hammer was replaced with a new larger hammer. A new Bull dozer was also added this morning. They finished all work today.

There was concern expressed by CC Meyers to CT Engineer Nani Ramirez about OC Jones trucks hauling material without flagging. Flagging was provided later for all the trucks.

OC Jones hauled away all material from the site in its own truck and finished the work.

ABF/OC Jones provided flagging for 5 hours.

Lalit 2 hour OT and Matt Bruce upto 5 PM on OT.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep