

Job Stamp
04-0120F4
SFOBB SAS

Report No. 352
Date 11/30/2007
Shift Hours Start 0630 Stop 17:00

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge								IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	10									Terry Cronk	ABF
2	1	Pile Driver /Foreman	10									Leo Vega	ABF
3	1	Pile Driver	10									Tony Crieghton	ABF
4	1	Pile Driver	10									George Mcneil	ABF
5	1	Pile Driver	10									Richard Yambao	ABF
6	1	Pile Driver	10									Luke Paulk	ABF
7	1	Laborer	10									Jose Molina	ABF
8	1	Laborer	10									Rickie Campos	ABF
9	1	Crane Operator	10									Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	10									Dave Ross	ABF
11	1	Pile Driver	10									Paul Ekstrom	ABF
12	1	Pile Driver	10									Rodney Thompson	ABF
13	1	Pile Driver J/M	10									Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	10									Douglas Greene	ABF
15	1	Pile Driver/Welder	10									Harry Wheat	ABF
16	1	Labor	10									Froylan Ruiz Ayala	ABF
17	1	Elevator Operator	10									Howard Schroyer	ABF
18	1	Welder	10									Danita Goble	ABF
	1	Liebeherr Crane LR 1300	10									330 T	ABF
	1	Man Lift S-125									8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	10										ABF west of deck
	1	Lincoln Vantage Welding M/C 768-50-4009	10										ABF west of deck
	1	Lincoln Vantage Welding M/C 768-30-4032									8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014									8		Hertz Rental
	1	MQ Power Generator 220	10										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006									8		ABF
	1	MQ Whisper Watt 7000 549-20-4007	10										ABF inside deck

1	Ingersoll Rand Air compressor 20-2183	10											ABF central
1	Ingersoll Rand Air Compressor 006-18-4297									8			ABF
1	Ingersoll Rand Air Compressor 006-18-4293									8			ABF
1	Ingersoll Rand Flood Lights 536-40-6831									8			ABF
1	Genie 541-4000N Flood Lights 536-40-7044									8			ABF east of deck
1	Genie 541-4000N Flood Lights 536-40-4839	8											ABF east of deck
1	Genie 541-4000N Flood Lights 536-40-4843									8			ABF
1	Forklift Hertz Rental 544D-10	4								4			ABF
1	Pickup	2								6			ABF
1	Elevator	10											ABF

Weather: Sunny, cold & calm, Hi 62 F Lo 47 F, dark in the morning.

Description of Operation:

6:30 AM to 5 PM, Continue W2 Falsework and Formwork , Getting Ready for Rebar installation and 1st Pour of Concrete

Lalit 6:30 to 3 PM shift

Rest of the staff 7 AM to 3:30 PM.

Song upto 5 PM.

ABF continues working on the blockouts.

ABF checking blockouts installed on both north and south side panels.

ABF continues to work on Panels supporting columns/trusses on the north and south ends. Lot od welding work has been completed this week on the trusses at south end.

The Blockout crew continues installing the Bearing Blocks on the north side for the Transverse Tendons. As of today, 12 blockouts were installed and are being rechecked.

ABF continues cleaning the zinc paint by power brush from #19 vertical rebars about 1 meter high along the periphery of the existing decks. Most of the rebars in the interior of the North Pier remains to be cleaned.

ABF continues to install foam panels for the formwork on the south and west sides of the South Deviation Saddle Support Panels. ABF surveyors gave the locations of these panel edges.

ABF continues drilling holes in the form work for Tie Down of these forms on the west side. Till todote, they have drilled all holes and are continuing to install remaining tie rods on the west side as shown on Falsework approved plan sheet 06-154B-34, Section C.

ABF is drilling and installing the Falsework Removal rods as shown on Falsework Plan sheets DE308AQ through DE308Q. They installed 4 such rods near the North Pier side and 4 on the South Pier side. A total of 3 pairs of such rods are installed for each of the North Pier and South Pier side. One pair is on end, one pair on the south end and one pair each on the east and west sides of the North and South Piers.

ABF continues to build temporary support/ blockout for the Jacking Saddle.

ABF continues to build temporary support with tie rods for the Deviation Saddle Support on the south side.

ABF spread the form release oil on the deck for the 1st pour.

ABF installed vertical PT duct pieces on top of the block outs on the south west side.

ABF continues to build temporary support/ blockout for the Jacking Saddle.


ABF continues to build temporary support with tie rods for the Deviation Saddle Support on the south side.

ABF brought down all but one Lincoln Welding machine at end of the day. They have re-arranged equipment holding area. They are working on shimming and fixing some of the remaining falsework items on the ground.

ABF received a truck load of hoops for Contracto's Lot No. 101 and 102 and Stae Lot No L15-207-07, Orange Tag by Richard Coroma on 11/2/07.

Flagging by CC Meyers.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep