

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 355
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 565
Form HC-10A (Rev. 6/80)	04-0120F4	Date	12/03/2007

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1200

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			48 - Bar Reinforcing Steel (Bridge)								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											
		Regional Steel										Name	Contractor
1	1	Superintendent	8									Gaige, Lance	RPS
2	1	Foreman	8									Van Brusselen, John	RPS
	1	Ironworker	8									Jobe, Jason	RPS
	1	Ironworker	8									Manzana, Jose	RPS
5	1	Ironworker	8									Lopez, Jorge	RPS
6	1	Ironworker	8									Greene, Tim	RPS
7													
8													
9													

Weather: Partly Cloudy, windy, cold, damp ground, Hi 52 F Lo 42 F.

Description of Operation:

See Lalit Mathur's diary for ABF labor, equipment and comments.

Daily for Regional Steel

RPS lifted from trucks to top of falsework black rebar for the southside B4 mat.
RPS lay-out mat B4 and mat B3.
RPS placed bearing bars with 2.5" dobies for 3/4 of the soffit.

NOTE: I arrived on-site at 10:00am due to family sick-leave see Seong-Hyeok Song diary for additional comments.

Inspector:

Pamela Gagnier  Trans Engineer (C)/Asst. Struct. Rep