

Job Stamp
04-0120F4
SFOBB SAS

Report No. 357
Date 12/05/2007
Shift Hours Start 0630 Stop 15:00

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8									Terry Cronk	ABF
2	1	Pile Driver /Foreman	8									Leo Vega	ABF
3	1	Pile Driver	8									Tony Crieghton	ABF
4	1	Pile Driver	8									George Mcneil	ABF
5	1	Pile Driver									8	Richard Yambao	ABF Training
6	1	Pile Driver	8									Luke Paulk	ABF
7	1	Laborer	8									Jose Molina	ABF
8	1	Laborer	8									Rickie Campos	ABF
9	1	Crane Operator		8								Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	8									Dave Ross	ABF
11	1	Pile Driver	8									Paul Ekstrom	ABF
12	1	Pile Driver	8									Rodney Thompson	ABF
13	1	Pile Driver J/M	8									Audre Hudson	ABF
14	1	Operator Apprentice/Forklift		8								Douglas Greene	ABF
15	1	Pile Driver/Welder	8									Harry Wheat	ABF
16	1	Labor	8									Froylan Ruiz Ayala	ABF
17	1	Elevator Operator	1.5	4							2.5	Howard Schroyer	ABF, left at Noon for Dr. appointment
18	1	Welder	8									Danita Goble	ABF
19	1	Iron worker/Foreman		7.5								Jon Vanbruslin	ABF/RPS,
20	1	Iron worker		7.5								Jason Joe	ABF/RPS
21	1	Iron worker		7.5								Tim Green Lee	ABF/RPS
22	1	Iron worker		7.5								Jorge R Lopez	ABF/RPS
23	1	Iron worker		7.5								Jose Manzano	ABF/RPS
24	1	Iron worker		7.5								Julio Baldrama	ABF/RPS
25	1	Iron worker		7.5								Daniel Gomez	ABF/RPS
26	1	Iron worker		7.5								Ernesto Rodriguz	ABF/RPS
27	1	Electrician	3									Craig Schott	ABF/California Elec. Co
	1	Liebherr Crane LR 1300		8								330 T	ABF
	1	Man Lift S-125									8		Hertz Rental

The Blockout crew continues installing the Bearing Blocks on the north side for the Transverse Tendons. As of today, 15 blockouts were installed and are being rechecked.

ABF continues to install foam panels for the formwork on the south and west sides of the South Deviation Saddle Support Panels. ABF surveyors gave the locations of these panel edges.

ABF received two truck loads of rebars with pre-installed couplers from RPS steel in the morning about 7 AM and one additional trucks in the afternoon including T Heads.. The Tags for couplers could not be located. The T Heads have orange Tags.


California Electric Company is working on a switch.

Safety Concerns:

Jason of RPS steel got minor burns on the back in the morning while cutting existing hoops in the North Pier. He was treated with ointment.

ABF provided flagging for 2 hours in the morning and 2 hours in the afternoon.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep