

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 357
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 367 507
Form HC-10A (Rev. 6/80)	04-0120F4	Date	12/05/2007

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1200

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:											REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	48 – Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	Name	Contractor
1	1	Superintendent	8										Gaige, Lance	RPS
2	1	Foreman	8										Van Brusselen, John	RPS
	1	Ironworker	8										Jobe, Jason	RPS
	1	Ironworker	0										Manzana, Jose	RPS
5	1	Ironworker	8										Lopez, Jorge	RPS
6	1	Ironworker	8										Greene, Tim	RPS
7	1	Ironworker	8										Rodriguez, Ernesto	RPS
8	1	Ironworker	8										Gomez, Daniel	RPS
9	1	Ironworker	8										Balderrama, Julio	RPS

Weather: Solid Overcast, cold, damp ground, Hi 50 F Lo 42 F.

Description of Operation:

See Lalit Mathur's diary for ABF labor, equipment and comments.

Daily for Regional Steel

RPS started to place B4 Longitudinal bars.

NOTE:

1. I was off-site between 7:30am to 9:30am to attend weekly Concrete meeting and perform some office work. Also offsite between 12:30pm and 2:00pm to repair flat tire on Caltrans truck.
2. Provided layout drawing, identified and marked designated vertical bars that may be cut with Lance (RPS).
3. One truck delivered rebar today. See Lalit's diary for details.
4. During my absence in the afternoon Jason Jobe (RPS) was burn while cutting out pile hoops designated for removal. See Matt Bruce's diary for details.
5. See Matt Bruce's and Seong-Hyeok Song's diaries for additional remarks.

Inspector:

Pamela Gagnier  Trans Engineer (C)/Asst. Struct. Rep

REC'D #07 DEC 29 #003007
12/30/07 doc