

Job Stamp  
04-0120F4  
SFOBB SAS

Report No. 358  
Date 12/06/2007  
Shift Hours Start 0630 Stop 15:00

OK

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

| EQUIPMENT AND/OR LABOR: |         |                                     | HOURS - ITEM NO.          |                              |  |  |  |  |  |     | REMARKS      |                    |   |
|-------------------------|---------|-------------------------------------|---------------------------|------------------------------|--|--|--|--|--|-----|--------------|--------------------|---|
| Equip. #                | NO. MEN | DESCRIPTION (Of Equipment or Labor) | #38 Str. Concrete, Bridge | # 48 Bar Reinforcement Steel |  |  |  |  |  |     | IDLE OR DOWN | Name               | Contractor  |
| 1                       | 1       | Gen. Foreman                        | 8                         |                              |  |  |  |  |  |     |              | Terry Cronk        | ABF   |
| 2                       | 1       | Pile Driver /Foreman                | 8                         |                              |  |  |  |  |  |     |              | Leo Vega           | ABF   |
| 3                       | 1       | Pile Driver                         | 8                         |                              |  |  |  |  |  |     |              | Tony Crieghton     | ABF   |
| 4                       | 1       | Pile Driver                         | 8                         |                              |  |  |  |  |  |     |              | George Mcneil      | ABF   |
| 5                       | 1       | Pile Driver                         |                           |                              |  |  |  |  |  | 8   |              | Richard Yambao     | ABF Training  |
| 6                       | 1       | Pile Driver                         | 8                         |                              |  |  |  |  |  |     |              | Luke Paulk         | ABF   |
| 7                       | 1       | Laborer                             | 8                         |                              |  |  |  |  |  |     |              | Jose Molina        | ABF   |
| 8                       | 1       | Laborer                             | 8                         |                              |  |  |  |  |  |     |              | Rickie Campos      | ABF   |
| 9                       | 1       | Crane Operator                      |                           | 8                            |  |  |  |  |  |     |              | Dale Thomas        | ABF   |
| 10                      | 1       | Pile Driver/Night Foreman           | 8                         |                              |  |  |  |  |  |     |              | Dave Ross          | ABF   |
| 11                      | 1       | Pile Driver                         | 8                         |                              |  |  |  |  |  |     |              | Paul Ekstrom       | ABF   |
| 12                      | 1       | Pile Driver                         | 8                         |                              |  |  |  |  |  |     |              | Rodney Thompson    | ABF   |
| 13                      | 1       | Pile Driver J/M                     | 8                         |                              |  |  |  |  |  |     |              | Audre Hudson       | ABF   |
| 14                      | 1       | Operator Apprentice/Forklift        |                           |                              |  |  |  |  |  | 8   |              | Douglas Greene     | ABF went back   |
| 15                      | 1       | Pile Driver/Welder                  | 8                         |                              |  |  |  |  |  |     |              | Harry Wheat        | ABF   |
| 16                      | 1       | Labor                               | 8                         |                              |  |  |  |  |  |     |              | Froylan Ruiz Ayala | ABF   |
| 17                      | 1       | Elevator Operator                   | 4                         | 4                            |  |  |  |  |  |     |              | Howard Schroyer    | ABF   |
| 18                      | 1       | Welder                              | 8                         |                              |  |  |  |  |  |     |              | Danita Goble       | ABF   |
| 19                      | 1       | Iron worker/Foreman                 |                           | 7.5                          |  |  |  |  |  |     |              | Jon Vanbruslin     | ABF/RPS,  |
| 20                      | 1       | Iron worker                         |                           | 7.5                          |  |  |  |  |  |     |              | Jason Joe          | ABF/RPS   |
| 21                      | 1       | Iron worker                         |                           |                              |  |  |  |  |  | 7.5 |              | Tim Green Lee      | ABF/RPS, was sent to office. Does not ID card to work |
| 22                      | 1       | Iron worker                         |                           | 7.5                          |  |  |  |  |  |     |              | Jorge R Lopez      | ABF/RPS   |
| 23                      | 1       | Iron worker                         |                           | 7.5                          |  |  |  |  |  |     |              | Jose Manzano       | ABF/RPS   |
| 24                      | 1       | Iron worker                         |                           | 7.5                          |  |  |  |  |  |     |              | Julio Baldrama     | ABF/RPS   |
| 25                      | 1       | Iron worker                         |                           | 7.5                          |  |  |  |  |  |     |              | Daniel Gomez       | ABF/RPS   |
| 26                      | 1       | Iron worker                         |                           | 7.5                          |  |  |  |  |  |     |              | Ernesto Rodriguz   | ABF/RPS   |
| 27                      | 1       | Iron Worker Gen F/man               |                           | 7.5                          |  |  |  |  |  |     |              | Lance Gaige        | RPS   |
| 28                      | 1       | Electrician                         | 3                         |                              |  |  |  |  |  |     |              | Craig Schott       | ABF/California Elec. Co                               |
|                         | 1       | Liebeherr Crane LR 1300             |                           | 8                            |  |  |  |  |  |     |              | 330 T              | ABF   |

|   |   |   |   |  |  |  |  |  |  |   |  |                  |
|---|---|---|---|--|--|--|--|--|--|---|--|------------------|
| 1 | Man Lift S-125                            | 4 |   |  |  |  |  |  |  | 4 |  | Hertz Rental     |
| 1 | Lincoln Vantage Welding M/C 768-50-4005   | 4 |   |  |  |  |  |  |  |   |  | ABF west of deck |
| 1 | Lincoln Vantage Welding M/C 768-50-4009   | 4 |   |  |  |  |  |  |  | 4 |  | ABF              |
| 1 | Lincoln Vantage Welding M/C 768-30-4032   |   |   |  |  |  |  |  |  | 8 |  | Hertz Rental     |
| 1 | Lincoln Vantage Welding M/C 768-30-4014   |   |   |  |  |  |  |  |  | 8 |  | Hertz Rental     |
| 1 | MQ Power Generator 220                    | 8 |   |  |  |  |  |  |  |   |  | ABF Main power   |
| 1 | MQ Whisper Watt 7000 549-07-5006          |   |   |  |  |  |  |  |  | 8 |  | ABF              |
| 1 | MQ Whisper Watt 7000 549-20-4007          |   |   |  |  |  |  |  |  | 8 |  | ABF inside deck  |
| 1 | Ingersoll Rand Air compressor 20-2183     |   |   |  |  |  |  |  |  | 8 |  | ABF central      |
| 1 | Ingersoll Rand Air Compressor 006-18-4297 |   |   |  |  |  |  |  |  | 8 |  | ABF              |
| 1 | Ingersoll Rand Air Compressor 006-18-4293 |   |   |  |  |  |  |  |  | 8 |  | ABF              |
| 1 | Ingersoll Rand Flood Lights 536-40-6831   | 2 |   |  |  |  |  |  |  | 6 |  | ABF deck N-E     |
| 1 | Genie 541-4000N Flood Lights 536-40-7044  | 2 |   |  |  |  |  |  |  | 6 |  | ABF deck S-E     |
| 1 | Genie 541-4000N Flood Lights 536-40-4839  | 2 |   |  |  |  |  |  |  | 6 |  | ABF deck east    |
| 1 | Genie 541-4000N Flood Lights 536-40-4843  | 2 |   |  |  |  |  |  |  | 6 |  | ABF              |
| 1 | Forklift Hertz Rental 544D-10             |   | 4 |  |  |  |  |  |  | 4 |  | ABF              |
| 1 | Pickup                                    | 2 |   |  |  |  |  |  |  | 6 |  | ABF              |
| 1 | Elevator                                  | 4 | 4 |  |  |  |  |  |  |   |  | ABF              |

**Weather:** Cloudy & Wet, cold & moderately windy, Hi 62 F Lo 47 F, dark in the morning.

**Description of Operation:**

**6:30 AM to 3 PM, Continue W2 Falsework and Formwork , Getting Ready for Rebar installation and 1<sup>st</sup> Pour of Concrete**

CT Staff from 6:30 to 3:00 PM

Song is on Training in San Bernadino.

RPS continues with 7 man crew. They sent back one worker to ABF safety office to get his work ID.

RPS steel corrected already install #4 supporting rebars on dobbies for the the #25 Longitudinal Steel rebars.

RPS continues installing longitudinal rebars.

RPS getting ready to install transverse rebars.

ABF's Brandt was informed that we do not have the TAGs for the T headed rebars. We will be looking for these when the rebars are unloaded.

RPS corrected previously installed 5 # 8 longitudinal from south end to edge of south cages, 10 #8 inside the south cages, 7 # 8 between the north and south cages, 6 # 8 inside the north cages, 12 # 8 just past the drains for VOIDS, 37 in the void areas and 16#8 horizontal U shaped rebars under the support for the Jacking Saddle including 10 pairs longitudinal # 8 with longer & shorter vert legs to edge of south cages of North Pier, 20 short pieces upto the north end and 9 high leg pieces beyond these to the north end.

ABF continues working on Block outs.

ABF is doing minor punch list jobs for the False work.


ABF is working inside the North Pier foundation well to remove sand and other debris as part of SWPPP. They used existing flood light set to illuminate the well and pulled the sand by buckets.

ABF received 1 Truck load of rebars from RPS.

California Electric Company continues to work on a switch.

No flagging by ABF.

**Inspector:**

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep