

|                              |           |                       |                        |
|------------------------------|-----------|-----------------------|------------------------|
| STATE OF CALIFORNIA          | Job Stamp | 7-day Const. Calendar | Day No. 358            |
| DEPARTMENT OF TRANSPORTATION | SFOBB SAS | Project Work Day No.  | Day No. 368 <i>568</i> |
| Form HC-10A (Rev. 6/80)      | 04-0120F4 | Date                  | 12/06/2007             |

|                  |       |      |      |      |
|------------------|-------|------|------|------|
| Inspectors Hours | Start | 0630 | Stop | 1500 |
| Shift Hours      | Start | 0630 | Stop | 1200 |

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

| HOURS - ITEM NO.        |         |                                     |                                     |  |  |  |  |  |  |  |  | REMARKS      |                     |            |
|-------------------------|---------|-------------------------------------|-------------------------------------|--|--|--|--|--|--|--|--|--------------|---------------------|------------|
| EQUIPMENT AND/OR LABOR: |         |                                     | 48 – Bar Reinforcing Steel (Bridge) |  |  |  |  |  |  |  |  | IDLE OR DOWN | Name Contractor     |            |
| Equip. #                | NO. MEN | DESCRIPTION (Of Equipment or Labor) |                                     |  |  |  |  |  |  |  |  |              | Name                | Contractor |
|                         |         | Regional Steel                      |                                     |  |  |  |  |  |  |  |  |              |                     |            |
| 1                       | 1       | Superintendent                      | 8                                   |  |  |  |  |  |  |  |  |              | Gaige, Lance        | RPS        |
| 2                       | 1       | Foreman                             | 8                                   |  |  |  |  |  |  |  |  |              | Van Brusselen, John | RPS        |
|                         | 1       | Ironworker                          | 8                                   |  |  |  |  |  |  |  |  |              | Jobe, Jason         | RPS        |
|                         | 1       | Ironworker                          | 0                                   |  |  |  |  |  |  |  |  |              | Manzana, Jose       | RPS        |
| 5                       | 1       | Ironworker                          | 8                                   |  |  |  |  |  |  |  |  |              | Lopez, Jorge        | RPS        |
| 6                       | 1       | Ironworker                          | 8                                   |  |  |  |  |  |  |  |  |              | Greene, Tim         | RPS        |
| 7                       | 1       | Ironworker                          | 8                                   |  |  |  |  |  |  |  |  |              | Rodriguez, Ernesto  | RPS        |
| 8                       | 1       | Ironworker                          | 8                                   |  |  |  |  |  |  |  |  |              | Gomez, Daniel       | RPS        |
| 9                       | 1       | Ironworker                          | 8                                   |  |  |  |  |  |  |  |  |              | Balderrama, Julio   | RPS        |

Weather: Cloudy, scattered showers, cold, damp ground, Hi 50 F Lo 42 F.

**Description of Operation:**

See Lalit Mathur's diary for ABF labor, equipment and comments.

Daily for Regional Steel

RPS continue to place B4 Longitudinal bars. They placed the eastside longitudinals and the #25VT04 bars.

**NOTE:**

1. Matt Bruce and myself requested ABF to mark-out continuity PT block-outs so RPS can place B4 longitudinal bars correctly.
2. Provided layout drawing, identified and marked designated vertical bars that may be cut with Lance (RPS).
3. RPS had 3 ironworker visitors today from the South-south Detour project.
4. Today RPS requested to cut a vertical pile bar to provide room to place a full length longitudinal bar. Called Ron Matin he agreed RPS could cut at least one bar but would have to get designers OK. Meeting is set-up for tomorrow at 10:00am with TYLin designers in the field to discuss.
5. See Matt Bruce's and Seong-Hyeok Song's diaries for additional remarks.

**Inspector:**

REC'D: 07 DEC 29 #003011  
120607 466



|                              |           |                       |                            |
|------------------------------|-----------|-----------------------|----------------------------|
| STATE OF CALIFORNIA          | Job Stamp | 7-day Const. Calendar | Day No. 359                |
| DEPARTMENT OF TRANSPORTATION | SFOBB SAS | Project Work Day No.  | Day No. <del>369</del> 569 |
| Form HC-10A (Rev. 6/80)      | 04-0120F4 | Date                  | 12/07/2007                 |

|                  |       |      |      |      |
|------------------|-------|------|------|------|
| Inspectors Hours | Start | 0630 | Stop | 1500 |
| Shift Hours      | Start | 0630 | Stop | 1200 |

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

| HOURS - ITEM NO.        |         |                                     |                                     |  |  |  |  |  |  | REMARKS      |                     |            |
|-------------------------|---------|-------------------------------------|-------------------------------------|--|--|--|--|--|--|--------------|---------------------|------------|
| Equip. #                | NO. MEN | DESCRIPTION (Of Equipment or Labor) | 48 - Bar Reinforcing Steel (Bridge) |  |  |  |  |  |  | IDLE OR DOWN | Name                | Contractor |
| EQUIPMENT AND/OR LABOR: |         |                                     |                                     |  |  |  |  |  |  |              |                     |            |
| 1                       | 1       | Superintendent                      | 8                                   |  |  |  |  |  |  |              | Gaige, Lance        | RPS        |
| 2                       | 1       | Foreman                             | 8                                   |  |  |  |  |  |  |              | Van Brusselen, John | RPS        |
|                         | 1       | Ironworker                          | 8                                   |  |  |  |  |  |  |              | Jobe, Jason         | RPS        |
|                         | 1       | Ironworker                          | 0                                   |  |  |  |  |  |  |              | Manzana, Jose       | RPS        |
| 5                       | 1       | Ironworker                          | 8                                   |  |  |  |  |  |  |              | Lopez, Jorge        | RPS        |
| 6                       | 1       | Ironworker                          | 8                                   |  |  |  |  |  |  |              | Greenlee, Tim       | RPS        |
| 7                       | 1       | Ironworker                          | 8                                   |  |  |  |  |  |  |              | Rodriguez, Ernesto  | RPS        |
| 8                       | 1       | Ironworker                          | 8                                   |  |  |  |  |  |  |              | Gomez, Daniel       | RPS        |
| 9                       | 1       | Ironworker                          | 8                                   |  |  |  |  |  |  |              | Balderrama, Julio   | RPS        |

Weather: Partly Cloudy, cold, damp ground, Hi 50 F Lo 42 F.

Description of Operation:

See Lalit Mathur's diary for ABF labor, equipment and comments.


Daily for Regional Steel

RPS continue to place B4 Longitudinal bars.  
RPS is marking lay-out for B4 Transverse bars.

NOTE:

1. ABF marked-out continuity PT block-outs so RPS can place B4 longitudinal bars correctly per yesterdays request.
2. Between 10:00am and 11:00am TYLin Designers (Derrick and Alex) were on site to discuss cutting vertical pile bars. Alex is requesting vertical bars no be cut for any longitudinal bars – longitudinal bars can be snaked, spliced, no contact splice as many time as necessary to get the bar through the verticals bars. Alex also requested that RPS not cut any vertical bars designated in the plans to be cut without first consulting TYLin.
3. See Matt Bruce's and Seong-Hyeok Song's diaries for additional remarks.

Inspector:

Pamela Gagnier  Trans Engineer (C)/Asst. Struct. Rep