

Job Stamp  
04-0120F4  
SFOBB SAS

Report No. 359  
Date 12/07/2007  
Shift Hours Start 0630 Stop 15:00

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	#48 Bar Reinforcement Steel						IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8								Terry Cronk	ABF
2	1	Pile Driver /Foreman	8								Leo Vega	ABF
3	1	Pile Driver	8								Tony Crieghton	ABF
4	1	Pile Driver	8								George Mcneil	ABF
5	1	Pile Driver								8	Richard Yambao	ABF Training
6	1	Pile Driver								8	Luke Paulk	ABF off
7	1	Laborer	8								Jose Molina	ABF
8	1	Laborer	8								Rickie Campos	ABF
9	1	Crane Operator		8							Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	8								Dave Ross	ABF
11	1	Pile Driver	8								Paul Ekstrom	ABF
12	1	Pile Driver	8								Rodney Thompson	ABF
13	1	Pile Driver J/M	8								Audre Hudson	ABF
14	1	Operator Apprentice/Forklift		8							Douglas Greene	ABF
15	1	Pile Driver/Welder	8								Harry Wheat	ABF
16	1	Labor	8								Froylan Ruiz Ayala	ABF
17	1	Elevator Operator	4	4							Howard Schroyer	ABF
18	1	Welder	8								Danita Goble	ABF
19	1	Iron worker/Foreman		7.5							Jon Vanbruslin	ABF/RPS,
20	1	Iron worker		7.5							Jason Joe	ABF/RPS
21	1	Iron worker								7.5	Tim Green Lee	ABF/RPS, To office to get ID card to work
22	1	Iron worker		7.5							Jorge R Lopez	ABF/RPS
23	1	Iron worker		7.5							Jose Manzano	ABF/RPS
24	1	Iron worker		7.5							Julio Baldrama	ABF/RPS
25	1	Iron worker		7.5							Daniel Gomez	ABF/RPS
26	1	Iron worker		7.5							Ernesto Rodriguz	ABF/RPS
27	1	Iron Worker Gen F/man		7.5							Lance Gaige	RPS
	1	Liebeherr Crane LR 1300		8							330 T	ABF
	1	Man Lift S-125		8								Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	4									ABF west of deck

1	Lincoln Vantage Welding M/C 768-50-4009	8											ABF
1	Lincoln Vantage Welding M/C 768-30-4032									8			Hertz Rental
1	Lincoln Vantage Welding M/C 768-30-4014									8			Hertz Rental
1	MQ Power Generator 220	8											ABF Main power
1	MQ Whisper Watt 7000 549-07-5006									8			ABF
1	MQ Whisper Watt 7000 549-20-4007									8			ABF inside deck
1	Ingersoll Rand Air compressor 20-2183									8			ABF central
1	Ingersoll Rand Air Compressor 006-18-4297									8			ABF
1	Ingersoll Rand Air Compressor 006-18-4293									8			ABF
1	Ingersoll Rand Flood Lights 536-40-6831		2							6			ABF deck N-E
1	Genie 541-4000N Flood Lights 536-40-7044		2							6			ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839		2							6			ABF deck east
1	Genie 541-4000N Flood Lights 536-40-4843		2							6			ABF
1	Forklift Hertz Rental 544D-10		4							4			ABF
1	Pickup	2								6			ABF
1	Elevator	4	4										ABF

**Weather:** Cloudy & Wet, cold & moderately windy, Hi 62 F Lo 47 F, dark in the morning.

**Description of Operation:**

**6:30 AM to 3 PM, Continue W2 Falsework and Formwork , Getting Ready for Rebar installation and 1<sup>st</sup> Pour of Concrete**

CT from 6:30 to 3:00 PM

Song is on Training in San Bernadino.

RPS continues with 7 man crew. They sent back one worker to ABF safety office to get his work ID.

RPS continues installing longitudinal rebars.

RPS started installing transverse rebars.

ABF continues working on Block outs.

ABF is doing minor punch list jobs for the False work.


ABF is working on welding of Knife Plates per the revised detail from their deasigner.

ABF received 1 Truck load of rebars from RPS at 3 PM.

ABF provided flagging for 2 hours. The truck was suppose to come at 1:30 PM but did not show up till 2:45 PM.

**Inspector:**

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep