

Job Stamp
04-0120F4
SFOBB SAS

Report No. 362
Date 12/10/2007
Shift Hours Start 0630 Stop 15:00

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel												Name	Contractor
1	1	Gen. Foreman	8													Terry Cronk	ABF
2	1	Pile Driver /Foreman	8													Leo Vega	ABF
3	1	Pile Driver	8													Tony Crieghton	ABF
4	1	Pile Driver	8													George Mcneil	ABF
5	1	Pile Driver	8													Richard Yambao	ABF
6	1	Pile Driver	8													Luke Paulk	ABF
7	1	Laborer	8													Jose Molina	ABF
8	1	Laborer	8													Rickie Campos	ABF
9	1	Crane Operator		8												Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	8													Dave Ross	ABF
11	1	Pile Driver	8													Paul Ekstrom	ABF
12	1	Pile Driver	8													Rodney Thompson	ABF
13	1	Pile Driver J/M	8													Audre Hudson	ABF
14	1	Operator Apprentice/Forklift		8												Douglas Greene	ABF
15	1	Pile Driver/Welder	8													Harry Wheat	ABF
16	1	Labor	8													Froylan Ruiz Ayala	ABF
17	1	Elevator Operator	4	4												Howard Schroyer	ABF
18	1	Welder	8													Danita Goble	ABF
19	1	Iron worker/Foreman		7.5												Jon Vanbruslin	ABF/RPS,
20	1	Iron worker												8		Jason Joe	ABF/RPS off
21	1	Iron worker		7.5												Tim Green Lee	ABF/RPS
22	1	Iron worker		7.5												Jorge R Lopez	ABF/RPS
23	1	Iron worker		7.5												Jose Manzano	ABF/RPS
24	1	Iron worker		7.5												Julio Baldrama	ABF/RPS
25	1	Iron worker		7.5												Daniel Gomez	ABF/RPS
26	1	Iron worker		7.5												Ernesto Rodriguz	ABF/RPS
27	1	Iron Worker Gen F/man		7.5												Lance Gaige	RPS
	1	Liebeherr Crane LR 1300		8												330 T	ABF
	1	Man Lift S-125	8														Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	4														ABF west of deck

1	Lincoln Vantage Welding M/C 768-50-4009	8											ABF
1	Lincoln Vantage Welding M/C 768-30-4032									8			Hertz Rental
1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental
1	MQ Power Generator 220	8											ABF Main power
1	MQ Whisper Watt 7000 549-07-5006									8			ABF
1	MQ Whisper Watt 7000 549-20-4007									8			ABF inside deck
1	Ingersoll Rand Air compressor 20-2183									8			ABF central
1	Ingersoll Rand Air Compressor 006-18-4297									8			ABF
1	Ingersoll Rand Air Compressor 006-18-4293									8			ABF
1	Ingersoll Rand Flood Lights 536-40-6831		2							6			ABF deck N-E
1	Genie 541-4000N Flood Lights 536-40-7044									8			ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839		2							6			ABF deck east
1	Genie 541-4000N Flood Lights 536-40-4843		2							6			ABF
1	Forklift Hertz Rental 544D-10		4							4			ABF
1	Pickup	2								6			ABF
1	Elevator	4	4										ABF

Weather: Sunny, cold & moderately windy, Hi 60 F Lo 47 F, dark in the morning.

Description of Operation:

6:30 AM to 3 PM, Continue W2 Falsework and Formwork , Getting Ready for Rebar installation and 1st Pour of Concrete

CT staff from 6:30 to 3:00 PM

RPS continues with 7 man crew.

RPS completed installing longitudinal rebars.

RPS continues installing transverse rebars.

ABF continues working on Block outs.


ABF is doing minor punch list jobs for the False work.

ABF is working on welding of Knife Plates per the revised detail from their designer.

ABF received 2 Truck loads of Transverse rebars with couplers from RPS at 7 AM. These rebars with couplers did not have the Orange Tags. ABF was made aware that all these rebars needed orange tags before concrete pours. (These will be field released after paper work verification).

ABF provided flagging for 2 hours.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep