

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar: 380
Project Work Day No.: 590
Date 12/28/2007
Inspectors Start 09:15 Stop 10:15
Hours
Shift Hours 07:00 15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Sub RPS**

Weather: Mostly overcast skies, moist air, with cool temperature - Hi 51 F Lo 42 F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continuing fabrication of longitudinal blockout forms.
- HP walers being positioned/welded for east and west face vertical forms.
- Welding connections at cap beam B near stringer 24.
- Miscellaneous formwork and cleanup.

RPS

- Removed short #43 transverse B2, and B3 bars at W2E.
- Installed 14-43B3T01 at both W2W and W2E see sheet 485R2.

Office Work:

- Wrote today's diary.
- Reviewed plans and specifications for W2 cap beam.

Inspector:

Matt Bruce *Matt Bruce* Transportation Engineer (D)