

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 372
Project Work Day No. 582
Date **12/20/2007**
Shift Hours Start 0630 Stop 15:00
Inspector Shift 6:30 AM to 3 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8									Terry Cronk	ABF
2	1	Pile Driver /Foreman	8									Leo Vega	ABF
3	1	Pile Driver	8									Tony Crieghton	ABF
4	1	Pile Driver	8									George Mcneil	ABF
5	1	Pile Driver	8									Richard Yambao	ABF
6	1	Pile Driver	8									Luke Paulk	ABF
7	1	Laborer	8									Jose Molina	ABF
8	1	Laborer	8									Rickie Campos	ABF
9	1	Crane Operator		8								Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	8									Dave Ross	ABF
11	1	Pile Driver	8									Paul Ekstrom	ABF
12	1	Pile Driver	8									Rodney Thompson	ABF
13	1	Pile Driver J/M	8									Audre Hudson	ABF
14	1	Operator Apprentice/Forklift		8								Douglas Greene	ABF
15	1	Pile Driver/Welder	8									Harry Wheat	ABF
16	1	Labor	8									Froylan Ruiz Ayala	ABF
17	1	Elevator Operator	4	4								Howard Schroyer	ABF
18	1	Welder	8									Danita Goble	ABF
19	1	Iron worker/Foreman										Jon Vanbruslin	ABF/RPS,
20	1	Iron worker										Jason Joe	ABF/RPS
21	1	Iron worker										Tim Green Lee	ABF/RPS
22	1	Iron worker										Jorge R Lopez	ABF/RPS
23	1	Iron worker										Jose Manzano	ABF/RPS
24	1	Iron worker										Julio Baldrama	ABF/RPS
25	1	Iron worker										Daniel Gomez	ABF/RPS
26	1	Iron worker										Ernesto Rodriguz	ABF/RPS
27	1	Iron worker										Hector Alvarez	ABF/RPS
28	1	Iron worker										Jose Manzano	ABF/RPS
29	1	Iron worker										Kurt Mortensen	ABF/RPS
30	1	Iron Worker Gen F/man										Lance Gaige	RPS
31	1	Iron worker										Luke	RPS
	1	Liebeherr Crane LR 1300		8								330 T	ABF

1	Man Lift S-125	8										Hertz Rental
1	Lincoln Vantage Welding M/C 768-50-4005								8			ABF west of deck
1	Lincoln Vantage Welding M/C 768-50-4009	6							2			ABF
1	Lincoln Vantage Welding M/C 768-30-4032								8			Hertz Rental
1	Lincoln Vantage Welding M/C 768-30-4014	8										Hertz Rental
1	MQ Power Generator 220	8										ABF Main power
1	MQ Whisper Watt 7000 549-07-5006	8										ABF
1	MQ Whisper Watt 7000 549-20-4007								8			ABF deck
1	Ingersoll Rand Air compressor 20-2183								8			ABF central
1	Ingersoll Rand Air Compressor 006-18-4297								8			ABF
1	Ingersoll Rand Air Compressor 006-18-4293								8			ABF
1	Ingersoll Rand Flood Lights 536-40-6831		1						7			ABF deck N-E
1	Genie 541-4000N Flood Lights 536-40-7044								8			ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839		1						7			ABF deck east
1	Genie 541-4000N Flood Lights 536-40-4843		1						7			ABF
1	Forklift Hertz Rental 544D-10		4						4			ABF
1	Pickup	2							6			ABF
1	Elevator	4	4									ABF

Weather: Heavy Rains in the morning tapering off by 6:30 AM, wet grounds, cold & moderately high windy, Hi 58 F Lo 47 F, dark in the morning.

Description of Operation:

6:30 AM to 3 PM, Continue W2 Falsework and Formwork , Getting Ready for Rebar installation and 1st Pour of Concrete, RPS Steel 7 AM to 3 PM.

(The day which seemed like a possible rainy day without work turned out to be fine. The rains disappeared very early in the morning turning into a nice sunny day.)

RPS started installing hoops in the North Pier Cages. See Pamela's diary for crew hours.

RPS continues installing transverse rebars. They are doubling the transverse rebar layers per plans (installing new upper bar to existing lower bar).

ABF continues working on Block outs.


ABF continues with minor punch list jobs for the False work.

ABF continues welding of Knife Plates per the revised detail from their designer.

ABF has built a buttress/Knee braces against the north slope form work.

No rebars received today. No flagging today.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep