

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No. 378  
Project Work Day No. 588  
Date 12/26/2007  
Shift Hours Start 0630 Stop 15:00  
Inspector Shift 6:30 AM to 3 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel									IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman											8	Terry Cronk	ABF off
2	1	Pile Driver /Foreman	8											Leo Vega	ABF
3	1	Pile Driver	8											Tony Crieghton	ABF
4	1	Pile Driver	8											George Mcneil	ABF
5	1	Pile Driver	8											Richard Yambao	ABF
6	1	Pile Driver	8											Luke Paulk	ABF
7	1	Laborer	8											Jose Molina	ABF
8	1	Laborer	8											Rickie Campos	ABF
9	1	Crane Operator		8										Dale Thomas	ABF
10	1	Pile Driver/Night Foreman											8	Dave Ross	ABF off
11	1	Pile Driver	8											Paul Ekstrom	ABF
12	1	Pile Driver	8											Rodney Thompson	ABF
13	1	Pile Driver J/M	8											Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	4	4										Douglas Greene	ABF
15	1	Pile Driver/Welder	8											Harry Wheat	ABF
16	1	Labor	8											Froylan Ruiz Ayala	ABF
17	1	Elevator Operator											8	Howard Schroyer	ABF off
18	1	Welder	8											Danita Goble	ABF
19	1	Iron worker/Foreman												Jon Van bruslin	ABF/RPS,
20	1	Iron worker												Jason Joe	ABF/RPS
21	1	Iron worker												Tim Green Lee	ABF/RPS
22	1	Iron worker												Jorge R Lopez	ABF/RPS
23	1	Iron worker												Jose Manzano	ABF/RPS
24	1	Iron worker												Julio Baldrama	ABF/RPS
25	1	Iron worker												Daniel Gomez	ABF/RPS
26	1	Iron worker												Ernesto Rodriguz	ABF/RPS
27	1	Iron worker												Hector Alvarez	ABF/RPS
28	1	Iron worker												Jose Manzano	ABF/RPS
29	1	Iron worker												Kurt Mortensen	ABF/RPS
30	1	Iron Worker Gen F/man												Lance Gaige	RPS
31	1	Iron worker												Wile Stockton	RPS
32	1	Iron worker												Victor Quiroz	RPS

33	1	Iron worker											Raymando Valquez	RPS
34	1	Iron worker											Roberto Ortiz	RPS
35	1	Iron worker											Jon Rasmuckser	RPS
	1	Liebeherr Crane LR 1300		8									330 T	ABF
	1	Man Lift S-125	8											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8											ABF
	1	Lincoln Vantage Welding M/C 768-50-4009	2							6				ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8				Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014								8				Hertz Rental
	1	MQ Power Generator 220	8											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8											ABF
	1	MQ Whisper Watt 7000 549-20-4007								8				ABF deck
	1	Ingersoll Rand Air compressor 20-2183								8				ABF central
	1	Ingersoll Rand Air Compressor 006-18-4297								8				ABF
	1	Ingersoll Rand Air Compressor 006-18-4293								8				ABF
	1	Ingersoll Rand Flood Lights 536-40-6831		1						7				ABF deck N-E
	1	Genie 541-4000N Flood Lights 536-40-7044								8				ABF deck S-E
	1	Genie 541-4000N Flood Lights 536-40-4839		1						7				ABF deck east
	1	Genie 541-4000N Flood Lights 536-40-4843		1						7				ABF
	1	Forklift Hertz Rental 544D-10		4						4				ABF
	1	Pickup	2							6				ABF
	1	Elevator	4	4										ABF

**Weather:** Sunny, moderately high windy, Hi 52 F Lo 42 F, dark in the morning.

**Description of Operation:**

6:30 AM to 3 PM, Continue W2 Falsework and Formwork , Getting Ready for Rebar installation and 1<sup>st</sup> Pour of Concrete, RPS Steel 7 AM to 3 PM.

RPS continues with iron work. See Pamela's diary for crew hours.

Because of long length of some rebars, the crew had to leave 11 AM

RPS continues installing transverse PT ducts.

ABF continues working on Block outs.

ABF continues with minor punch list jobs for the False work.

ABF continues welding of Knife Plates per the revised detail from their designer.

The Concrete meeting at 8 AM was cancelled till next Wednesday.

Pulled Orange Tags off the two truck loads (Load No 12 and Load No 13) received today at 7 AM.

Checked duct layout with Ron Matin in the afternoon.

ABF received a partial load of lumber.

ABF provided flagging for 1 hour..

**Inspector:**

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep