

Job Stamp 04-0120F4 SFOBB SAS

Report No.	383-387
Project Work Day No.	593-597
Date	12/31/2007-1/04/07
Shift Hours	Start 0730 Stop 16:00

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR – ABFJV

Weather: Cold and rainy, 48°-54°

Monday, December 31, 2007

- Continued work on E2 Falsework calculations
- Assigned one new submittals

Tuesday, January 01, 2008

- State Holiday – Out of office

Wednesday, January 02, 2008

- 8am: Concrete Team Meeting, plan to met with Jim Davidson at the end of the month to discuss the E2 Falsework Design
- Assigned one new submittal
- Continued work on E2 Falsework calculations
- Left office 2 hours early for doctor's appointment

Thursday, January 03, 2008

- Updated Temporary Tower Working Drawing Log
- Continued work on E2 Falsework calculations
- 3pm: Temporary Tower Meeting

Friday, January 04, 2008

- Assigned one new submittal
- Drafted responses to S225R5, S121R5, 197R04, 241R01, sent out letters
- Responded to RFI 1101
- Spoke with Laura Ivey concerning BCDC lines in 197R04 – drawing is acceptable, however a package will need to be assembled with all drawings necessary for BCDC to issue a permit. She is to talk to Brian Peterson and Scott Tudor on Monday.
- Updated Temporary Tower Working Drawing Log
- Continued work on E2 Falsework check

Inspector:

Gina Rizzardo



Transportation Engineer/Assistant Structure Rep.