

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No. 391  
Project Work Day No. 601  
Date 01/08/2008  
Shift Hours Start 0630 Stop 15:00  
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

HOURS - ITEM NO.												REMARKS		
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	Name	Contractor
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Pile Driver /Foreman	8										Leo Vega	ABF
3	1	Pile Driver	4										Tony Crieghton	ABF
4	1	Pile Driver	8										George Mcneil	ABF
5	1	Pile Driver	8										Richard Yambao	ABF
6	1	Pile Driver	8										Luke Paulk	ABF
7	1	Laborer	8										Jose Molina	ABF
8	1	Laborer	8										Rickie Campos	ABF
9	1	Crane Operator		5.5									Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	5.5										Dave Ross	ABF
11	1	Pile Driver	8										Paul Ekstrom	ABF
12	1	Pile Driver	8										Rodney Thompson	ABF
13	1	Pile Driver J/M	8										Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	2.5	3									Douglas Greene	ABF
15	1	Pile Driver/Welder	8										Harry Wheat	ABF
16	1	Elevator Operator	2.5	3									Howard Schroyer	ABF
17	1	Welder	8										Danita Goble	ABF
18	1	Iron worker/Foreman											Jon Van bruslin	ABF/RPS,
19	1	Iron worker											Jason Joe	ABF/RPS
20	1	Iron worker											Tim Green Lee	ABF/RPS
21	1	Iron worker											Jorge R Lopez	ABF/RPS
22	1	Iron worker											Jose Manzano	ABF/RPS
23	1	Iron worker											Julio Baldrama	ABF/RPS
24	1	Iron worker											Daniel Gomez	ABF/RPS
25	1	Iron worker											Ernesto Rodriguz	ABF/RPS
26	1	Iron worker											Hector Alvarez	ABF/RPS
27	1	Iron Worker Gen F/man											Lance Gaige	RPS
28	1	Iron worker											Wile Stockton	RPS
29	1	Iron worker											Victor Quiroz	RPS
30	1	Iron worker											Raymando Valquez	RPS
31	1	Iron worker											Roberto Ortiz	RPS
32	1	Iron worker											Jon Rasmuckser	RPS

	1	Liebeherr Crane LR 1300		4								330 T	ABF
	1	1" Man Lift S-125	3.5										Hertz Rental
	1	2 <sup>nd</sup> Man Lift S-125	3.5										Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8										ABF
	1	Lincoln Vantage Welding M/C 768-50-4009								8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	4										Hertz Rental
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8										ABF
	1	MQ Whisper Watt 7000 549-20-4007								8			ABF deck
	1	Ingersoll Rand Air compressor 20-2183								8			ABF central
	1	Ingersoll Rand Air Compressor 006-18-4297								8			ABF
	1	Ingersoll Rand Air Compressor 006-18-4293								8			ABF
	1	Ingersoll Rand Flood Lights 536-40-6831		8									ABF deck N-E
	1	Genie 541-4000N Flood Lights 536-40-7044		8									ABF deck S-E
	1	Genie 541-4000N Flood Lights 536-40-4839		4						4			ABF deck east
	1	Genie 541-4000N Flood Lights 536-40-4843		2						6			ABF
	1	Forklift Hertz Rental 544D-10	2.5	3						4			ABF
	1	Pickup	2							6			ABF
	1	Elevator	2	2									ABF

**Weather:** cloudy, moderate wind, Hi 50 F Lo 35 F, freezing, wet ground, dark in the morning.

**Description of Operation:**

**6:30 AM to 3 PM, Continue W2 Falsework and Formwork. RSC installing Rebars for 1<sup>st</sup> Pour of Concrete, RSC Steel 7 AM to 3 PM.**

RPS continues with iron work. Continues on installing B1 layer. See Pamela's diary for crew hours.

RPS continues installing transverse PT ducts.

ABF continues working on Block outs.

ABF continues with punch list jobs for the False work.

ABF continues welding of Knife Plates per the revised detail from their designer. Two welders are working on it now. It appears that it will take ABF about 2 more weeks to finish the welding.

ABF working on steel form work fabrication/assembly.

ABF continues work on formwork between different first pours.

ABF received a truck load of rebars at 7 AM, core reinf. 17,742 KG (Release B-1023) with COC and 3590 lbs (1632 KG) of #5 T-Heads with Orange Tags & COC. (Release no. 1001.T, 1001.TH).

ABF/RSC returned 2 empty truck trailers with the truck delivering the rebars.

It started raining around 10 AM and stopped after an hour. The wind speed picked up to 45-40 knots. The elevator was shut down and the crane was anchored to dead man.


All ironworkers of RSC left at 10 AM.

ABF's some people left at noon time while continued to finish the work through rest of the day.

ABF stopped working on welding due to high winds (more than 28 knots) for man lifts.

ABF provided flagging for 3 hours.

**Inspector:**

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep