

Job Stamp

04-0120F4  
SFOBB SAS

Const. Calendar Day No. 392  
Project Work Day No. 602  
Date 01/09/2008  
Shift Hours Start 0630 Stop 15:00  
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Gen. Foreman	8									Terry Cronk	ABF
2	1	Pile Driver /Foreman	8									Leo Vega	ABF
3	1	Pile Driver	8									Tony Crieghton	ABF
4	1	Pile Driver	8									George Mcnell	ABF
5	1	Pile Driver	8									Richard Yambao	ABF
6	1	Pile Driver	8									Luke Paulk	ABF
7	1	Laborer	8									Jose Molina	ABF
8	1	Laborer	8									Rickie Campos	ABF
9	1	Crane Operator		8								Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	5.5									Dave Ross	ABF
11	1	Pile Driver	8									Paul Ekstrom	ABF
12	1	Pile Driver	8									Rodney Thompson	ABF
13	1	Pile Driver J/M	8									Audre Hudson	ABF
14	1	Operator Apprentica/Forklift	4	4								Douglas Greene	ABF
15	1	Pile Driver/Welder	8									Harry Wheat	ABF
16	1	Elevator Operator	4	4								Howard Schroyer	ABF
17	1	Welder								8		Danita Goble	ABF sick
18	1	Iron worker/Foreman										Jon Van bruslin	ABF/RPS,
19	1	Iron worker										Jason Joe	ABF/RPS
20	1	Iron worker										Tim Green Lee	ABF/RPS
21	1	Iron worker										Jorge R Lopez	ABF/RPS
22	1	Iron worker										Jose Manzano	ABF/RPS
23	1	Iron worker										Julio Baldrama	ABF/RPS
24	1	Iron worker										Daniel Gomez	ABF/RPS
25	1	Iron worker										Ernesto Rodriguz	ABF/RPS
26	1	Iron worker										Hector Alvarez	ABF/RPS
27	1	Iron Worker Gen F/man										Lance Gaige	RPS
28	1	Iron worker										Wile Stockton	RPS
29	1	Iron worker										Victor Quiroz	RPS
30	1	Iron worker										Raymando Valquez	RPS
31	1	Iron worker										Roberto Ortiz	RPS
32	1	Iron worker										Jon Rasmuckser	RPS

1	Liebeherr Crane LR 1300		8								330 T	ABF
1	1 <sup>st</sup> Man Lift S-125	8										Hertz Rental
1	2 <sup>nd</sup> Man Lift S-125	8										Hertz Rental
1	Lincoln Vantage Welding M/C 768-50-4005	8										ABF
1	Lincoln Vantage Welding M/C 768-50-4009								8			ABF
1	Lincoln Vantage Welding M/C 768-30-4032								8			Hertz Rental
1	Lincoln Vantage Welding M/C 768-30-4014	8										Hertz Rental
1	MQ Power Generator 220	8										ABF Main power
1	MQ Whisper Watt 7000 549-07-5006	8										ABF
1	MQ Whisper Watt 7000 549-20-4007								8			ABF deck
1	Ingersoll Rand Air compressor 20-2183								8			ABF central
1	Ingersoll Rand Air Compressor 006-18-4297								8			ABF
1	Ingersoll Rand Air Compressor 006-18-4293								8			ABF
1	Ingersoll Rand Flood Lights 536-40-6831		2						6			ABF deck N-E
1	Genie 541-4000N Flood Lights 536-40-7044		8									ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839		8									ABF deck east
1	Genie 541-4000N Flood Lights 536-40-4843		2						6			ABF
1	Forklift Hertz Rental 544D-10	4	4						4			ABF
1	Pickup	2							6			ABF
1	Elevator	4	4									ABF

**Weather:** Fog/cloudy morning, sunny later, moderate wind, Hi 55 F Lo 45 F, wet ground, dark in the morning.

**Description of Operation:**

**6:30 AM to 3 PM, Continue W2 Falsework and Formwork. RSC installing Rebars for 1<sup>st</sup> Pour of Concrete, RSC Steel 7 AM to 3 PM.**

RPS continues with iron work. Continues on installing B1 layer. See Pamela's diary for crew hours.

RPS continues installing transverse PT ducts.

ABF continues working on Block outs.

ABF continues with punch list jobs for the False work.

ABF continues welding of Knife Plates per the revised detail from their designer. Two welders are working on it now. It appears that it will take ABF about 2 more weeks to finish the welding.

ABF working on steel form work fabrication/assembly.

ABF continues work on formwork between different first pours.

ABF drilled a few ½" diameter holes in the deck to drain the deck water from the rains/storms.

Attended Concrete meeting at 8 AM.


Informed the contractor that the water line work will start today and they will not conflict with our concrete pour. Informed the contractor that we do not have the COC for the bent PD ducts received Friday 1/4/08.

ABF's Mark mentioned that they are working on these.

Discussed with Ken Lee and Gil regarding the COCs received for the rebars to be field released. The COCs on file are not good. The information was given to ABF earlier and we have not received these yet. The field release can not be given till we have the correct COCs.

Inspector:

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep