

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar:	405			
Project Work Day No.:	615			
Date	01/22/2008			
Inspectors	Start	07:45	Stop	10:30
Hours				
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Sub RPS**

Weather: Overcast skies with cold temperature - Hi 50 F Lo 40 F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Welding connections at cap beam B near stringer 4, cap beam C near stringer 24, and cap beam D near stringer 4 and 24.
- Construction of stay-forms continues on 1/3 section in the south.
- Adjustments continued today to plumb cable tie down pipes at W2E.
- Placed concrete for the working slab to assemble Hinge K plates and Macalloy bars.
- I assisted Ken Lee with the falsework inspection by being a lookout while he entered the confined space at W2E and W2W column casings.
- CC Myers subcontractor continued to work on the staintower(almost to the top) at the of the existing E1 pier.

RPS

- Continued to place vertical stirrups near W2W up to void areas of the cap beam, see sheets 497S18 and 497S19. Ironworkers left the jobsite at 10:20am for a reason unknown.

Office Work:

- Wrote today's diary.
- Reviewed plans and specifications for W2 cap beam.

Inspector:

Matt Bruce *Matt Bruce* Transportation Engineer (D)