

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar:	411			
Project Work Day No.:	621			
Date	01/28/2008			
Inspectors	Start	09:00	Stop	15:00
Hours				
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Sub RPS**

Weather: Partly cloudy with mild temperature - Hi 50 F Lo 39 F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Moved Liebherr crane pads back to original position after Traylor-Dutra crane mobilization.
- Miscellaneous clean-up for Traylor-Dutra mobilization.
- Began to plumb cable tiedown pipes at W2W.
- Welding connections at cap beam C near stringer 24, also at cap beam D near stringer 8 and 33.
- Construction of the stay-form blockout for the vertical bars continues in the southwest and the northwest corners of the W2 cap beam. Installation of braces for the stay-forms begins on 1/3 section in the south.

RPS

- Placement of 36-29HV01 jacking saddle rebar begins see sheet 497S6R1.
- Profiled tendons 9,10, 11, 12, 20, 21, and 22 on the south side 3.00m from the PI. Also profiled tendons 9,10, 11, 12, 25, 13, 26, 14, 27, 15, 28, 29, 30, 31, 32, 33, 34, 16, 35, 17, 36, 18, and 19 on the north side 3.00m from the PI.

Office Work:

- Wrote today's diary.
- Attended weekly staff (Temp Towers and Caps) meeting at 8:00am.

Inspector:

Matt Bruce Matt Bruce Transportation Engineer (D)