

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar:	426			
Project Work Day No.:	636			
Date	02/12/2008			
Inspectors	Start	12:50	Stop	13:30
Hours				
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Sub RPS & Conco**

Weather: Sunny with mild temperature - Hi 68 F Lo 44 F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Sandblasting south matchcast construction joint.
- Started to remove bulkhead stay-forms in the north 1/3 bottom slab section. They were directed to stop per the Special Provisions 90-7.01D Forms-In-Place-Method.
- Installing ferrule embeds for temporary beams used to assist jacking saddle erection.
- Mobilized 2"x4" screed guides to prepare for the surface finish in the void area.

RPS

- The crew wasn't onsite today as no work was done. There still are some items on Pamela's punchlist such as installing 1-36L14T91 transverse bar, see sheet 497S1 Section C-C. The punchlist needs to be resolved before concrete placement scheduled for Friday February 15th.

Office Work:

- Wrote today's diary.
- Reviewed plans, specifications, RFIs, and submittals for Hinge K.

Inspector:

Matt Bruce *Matt Bruce* Transportation Engineer (D)