

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No. 398  
Project Work Day No. 608  
Date 01/15/2008  
Shift Hours Start 0630 Stop 15:00  
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	#48 Bar Reinforcement Steel										IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8												Terry Cronk	ABF
2	1	Pile Driver /Foreman	8												Leo Vega	ABF
3	1	Pile Driver	8												Tony Crieghton	ABF
4	1	Pile Driver	8												George Mcneil	ABF
5	1	Pile Driver	8												Richard Yambao	ABF
6	1	Pile Driver	8												Luke Paulk	ABF
7	1	Laborer	8												Jose Molina	ABF
8	1	Laborer	8												Rickie Campos	ABF
9	1	Crane Operator		8											Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	8												Dave Ross	ABF
11	1	Pile Driver	8												Paul Ekstrom	ABF
12	1	Pile Driver	3.5										4.5		Rodney Thompson	ABF left early
13	1	Pile Driver J/M	8												Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	4	4											Douglas Greene	ABF
15	1	Pile Driver/Welder	8												Harry Wheat	ABF
16	1	Elevator Operator	4	4											Howard Schroyer	ABF
17	1	Welder	8												Danita Goble	ABF
18	1	Iron worker/Foreman													Jon Van bruslin	ABF/RPS,
19	1	Iron worker													Jason Joe	ABF/RPS
20	1	Iron worker													Tim Green Lee	ABF/RPS
21	1	Iron worker													Jorge R Lopez	ABF/RPS
22	1	Iron worker													Jose Manzano	ABF/RPS
23	1	Iron worker													Julio Baldrama	ABF/RPS
24	1	Iron worker													Daniel Gomez	ABF/RPS
25	1	Iron worker													Ernesto Rodriguz	ABF/RPS
26	1	Iron worker													Hector Alvarez	ABF/RPS
27	1	Iron Worker Gen F/man													Lance Gage	RPS
28	1	Iron worker													Wile Stockton	RPS
29	1	Iron worker													Victor Quiroz	RPS
30	1	Iron worker													Raymando Valquez	RPS
31	1	Iron worker													Roberto Ortiz	RPS
32	1	Iron worker													Jon Rasmuckser	RPS

33	1	Iron Worker		8								Mose Leon T	RPS
	1	Liebeherr Crane LR 1300		8								330 T	ABF
	1	1 <sup>st</sup> Man Lift S-125	8										Hertz Rental
	1	2 <sup>nd</sup> Man Lift S-125								8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8										ABF
	1	Lincoln Vantage Welding M/C 768-50-4009								8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8										Hertz Rental
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8										ABF
	1	MQ Whisper Watt 7000 549-20-4007								8			ABF deck
	1	Ingersoll Rand Air compressor 20-2183								8			ABF central
	1	Ingersoll Rand Air Compressor 006-18-4293								8			ABF
	1	Ingersoll Rand Flood Lights 536-40-6831		2						6			ABF deck N-E
	1	Genie 541-4000N Flood Lights 536-40-7044		2						6			ABF deck S-E
	1	Genie 541-4000N Flood Lights 536-40-4839		2						6			ABF deck east
	1	Genie 541-4000N Flood Lights 536-40-4843		2						6			ABF
	1	Forklift Hertz Rental 544D-10	4	4						4			ABF
	1	Pickup	2							6			ABF
	1	Elevator	4	4									ABF

**Weather:** Very Foggy except Sunny late PM, moderate wind, Hi 64 F Lo 48 F, wet ground, dark in the morning.

**Description of Operation:**

**6:30 AM to 3 PM, Continue W2 Falsework and Formwork. RSC installing Rebars for 1<sup>st</sup> Pour of Concrete, RSC Steel 7 AM to 3 PM.**

RSC continues with iron work. Continues on installing B1 layer. See Pamela's diary for crew hours.

RSC started to put reinforcement for the vertical walls in the void area.

RPS continues installing transverse PT ducts.

ABF surveyors giving location of the cut off point for 400 mm elevation of C/L of duct, 800 mm elevation of C/L of duct and the elevation at 3 meters from 400 mm cut off point.

RPS continues to add lap splices 3000 x 700 at the west end for #25 B1 layers which had wrong hooks. The old hooked lengths were cut to give a new horizontal lap of 2100 mm.

ABF continues working on Block outs.

ABF continues with punch list jobs for the False work.

ABF continues welding of Knife Plates per the revised detail from their designer. Two welders are working on it.

ABF is using a traveling scaffold to do welding under the north deck and Man lift to do welding on the south side and in between areas.

ABF working on steel formwork fabrication/assembly.

ABF continues work on formwork between different first pours.

ABF/RPS received a truck load of T-Head rebars. These rebars will replace the short length T-Head rebars rejected by TY Lin on their visit 1/11/08. The short length T-Heads were received on 1/10/08 in two trucks along with other T-Heads.


ABF provided flagging for 1 hour.

Additional Work on/off site:

CC Meyers has started to work on the water line to the fire hydrants from bottom of the driveway ramp to the W2 site.

Inspector:

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep