

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 400
Project Work Day No. 610
Date 01/17/2008
Shift Hours Start 0630 Stop 15:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS	
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN		
Equip. #	NO - MEN	DESCRIPTION (Of Equipment or Labor)											
1	1	Gen. Foreman	8									Terry Cronk	ABF
2	1	Pile Driver /Foreman	8									Leo Vega	ABF
3	1	Pile Driver	8									Tony Crieghton	ABF
4	1	Pile Driver	8									George Mcneil	ABF
5	1	Pile Driver	8									Richard Yambao	ABF
6	1	Pile Driver	8									Luke Paulk	ABF
7	1	Laborer	8									Jose Molina	ABF
8	1	Laborer	8									Rickie Campos	ABF
9	1	Crane Operator		8								Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	8									Dave Ross	ABF
11	1	Pile Driver	8									Paul Ekstrom	ABF
12	1	Pile Driver	8									Rodney Thompson	ABF
13	1	Pile Driver J/M	8									Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	4	4								Douglas Greene	ABF
15	1	Pile Driver/Welder	8									Harry Wheat	ABF
16	1	Elevator Operator	4	4								Howard Schroyer	ABF
17	1	Welder								8		Danita Goble	ABF sick
18	1	Iron worker/Foreman										Jon Van bruslin	ABF/RPS,
19	1	Iron worker										Jason Joe	ABF/RPS
20	1	Iron worker										Tim Green Lee	ABF/RPS
21	1	Iron worker										Jorge R Lopez	ABF/RPS
22	1	Iron worker										Jose Manzano	ABF/RPS
23	1	Iron worker										Julio Baldrama	ABF/RPS
24	1	Iron worker										Daniel Gomez	ABF/RPS
25	1	Iron worker										Ernesto Rodriguz	ABF/RPS
26	1	Iron worker										Hector Alvarez	ABF/RPS
27	1	Iron Worker Gen F/man										Lance Gaige	RPS
28	1	Iron worker										Wile Stockton	RPS
29	1	Iron worker										Victor Quiroz	RPS
30	1	Iron worker										Raymando Valquez	RPS
31	1	Iron worker										Roberto Ortiz	RPS
32	1	Iron worker										Jon Rasmuckser	RPS

33	1	Iron Worker		8								Mose Leon T	RPS
	1	Liebeherr Crane LR 1300		8								330 T	ABF
	1	1 st Man Lift S-125	8										Hertz Rental
	1	2 nd Man Lift S-125								8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8										ABF
	1	Lincoln Vantage Welding M/C 768-50-4009								8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8										Hertz Rental
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8										ABF
	1	MQ Whisper Watt 7000 549-20-4007								8			ABF deck
	1	Ingersoll Rand Air compressor 20-2183								8			ABF central
	1	Ingersoll Rand Air Compressor 006-18-4293								8			ABF
	1	Ingersoll Rand Flood Lights 536-40-6831		2						6			ABF deck N-E
	1	Genie 541-4000N Flood Lights 536-40-7044		2						6			ABF deck S-E
	1	Genie 541-4000N Flood Lights 536-40-4839		2						6			ABF deck east
	1	Genie 541-4000N Flood Lights 536-40-4843		2						6			ABF
	1	Forklift Hertz Rental 544D-10	4	4						4			ABF
	1	Pickup	2							6			ABF
	1	Elevator	2	4						2			ABF not working in morning

Weather: Clear Sunny, moderate wind, Hi 64 F Lo 48 F, wet ground, dark in the morning.

Description of Operation:

6:30 AM to 3 PM, Continue W2 Falsework and Formwork. RSC installing Rebars for 1st Pour of Concrete, RSC Steel 7 AM to 3 PM.

RSC continues with iron work. Continues on installing B1 layer. See Pamela's diary for crew hours.

RSC continues to put reinforcement for the vertical walls in the void area.

RPS continues installing transverse PT ducts.

ABF surveyors continue giving location of the cut off point for 400 mm elevation of C/L of duct, 800 mm elevation of C/L of duct and the elevation at 3 meters from 400 mm cut off point.

RPS continues to add lap splices 3000 x 700 at the west end for #25 B1 layers which had wrong hooks. The old hooked lengths were cut to give a new horizontal lap of 2100 mm.

ABF continues working on Block outs.

ABF continues with punch list jobs for the False work.

ABF continues welding of Knife Plates per the revised detail from their designer. Two welders are working on it.

ABF is using a traveling scaffold to do welding under the north deck and Man lift to do welding on the south side and in between areas.

ABF working on steel formwork fabrication/assembly.

ABF continues work on formwork between different first pours.

ABF has relocated its fuel tanks. The larger tank is on the S-W corner of the W2's South Pier. The smaller tank is located along the North Slopes of the site between the entry gate and the North Pier.

CT's Robert Wong asked ABF to cover the tank.

ABF/RPS received a short truck load of 7 pieces of #25 rebars for the hooks being replaced, total weight 140 KG. It was short truck/pickup.

Additional Work on/off site:

(a) Under a separate CCO for CC Meyers:

Caltrans' Marcos Mc Manus, cell 510-224-6657, continues to review the erection of scaffolding at the existing Pier.

ANCO Company continues to erect the stair tower along the existing bridge's pier with a 5 men crew.

(b) The trenching operation continues for the water line connection to the fire hydrants from the bottom of the access driveway to the W2 fence and beyond.

No flagging was provided by ABF.

Inspector:

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep