

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 415
Project Work Day No. 625
Date 02/01/2008
Shift Hours Start 0630 Stop 15:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

HOURS - ITEM NO.														
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	REMARKS	
Equip. #	N O . M E N	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Pile Driver /Foreman	8										Leo Vega	ABF
3	1	Pile Driver	8										Tony Crieghton	ABF
4	1	Pile Driver	8										George Mcneil	ABF
5	1	Pile Driver									8		Richard Yambao	ABF off
6	1	Pile Driver	8										Luke Paulk	ABF
7	1	Laborer	8										Jose Molina	ABF
8	1	Laborer	8										Rickie Campos	ABF
9	1	Crane Operator		8									Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	8										Gordon Crocker	ABF
11	1	Pile Driver	8										Paul Ekstrom	ABF
12	1	Pile Driver									8		Rodney Thompson	ABF off
13	1	Pile Driver J/M	8										Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	4	4									Douglas Greene	ABF
15	1	Pile Driver/Welder	8										Harry Wheat	ABF
16	1	Elevator Operator	4	4									Howard Schroyer	ABF
17	1	Welder	8										Danita Goble	ABF
18	1	Iron worker/Foreman											Jon Van bruslin	ABF/RPS,
19	1	Iron worker											Jason Joe	ABF/RPS
20	1	Iron worker											Tim Green Lee	ABF/RPS
21	1	Iron worker											Jorge R Lopez	ABF/RPS
22	1	Iron worker											Jose Manzano	ABF/RPS
23	1	Iron worker											Julio Baldrama	ABF/RPS
24	1	Iron worker											Daniel Gomez	ABF/RPS
25	1	Iron worker											Ernesto Rodriguez	ABF/RPS
26	1	Iron worker											Hector Alvarez	ABF/RPS
27	1	Iron Worker Gen F/man											Lance Gage	RPS
28	1	Iron worker											Wile Stockton	RPS
29	1	Iron worker											Victor Quiroz	RPS
30	1	Iron worker											Raymando Valquez	RPS
31	1	Iron worker											Roberto Ortiz	RPS
32	1	Iron worker											Jon Rasmuckser	RPS

33	1	Iron Worker										Mose Leon T	RPS
	1	Liebeherr Crane LR 1300		8								330 T	ABF
	1	1 st Man Lift S-125	8										Hertz Rental
	1	2 nd Man Lift S-125								8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8										ABF deck
	1	Lincoln Vantage Welding M/C 768-50-4009								8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8										Hertz Rental
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8										ABF
	1	MQ Whisper Watt 7000 549-20-4007								8			ABF
	1	Ingersoll Rand Air compressor 20-2183								8			ABF central
	1	Ingersoll Rand Air Compressor 006-18-4293								8			ABF
	1	Ingersoll Rand Flood Lights 536-40-6831		2						6			ABF deck N-E
	1	Genie 541-4000N Flood Lights 536-40-7044		2						6			ABF deck S-E
	1	Genie 541-4000N Flood Lights 536-40-4839		2						6			ABF deck east
	1	Genie 541-4000N Flood Lights 536-40-4843		2						6			ABF
	1	Forklift Hertz Rental 544D-10	4	4						4			ABF
	1	Pickup	2							6			ABF
	1	Elevator	4	4									ABF

Weather: Rains on and off all day, moderate to high winds all day, Hi 52 F Lo 40 F, wet ground, dark in the morning.

Description of Operation:

6:30 AM to 3 PM, Continue W2 Falsework and Formwork. RSC installing Rebars for 1st Pour of Concrete, RSC Steel 7 AM to 3 PM (left early at 10 AM).

RSC finishing steel work. See Pamela's diary for crew hours.

ABF continues working on Block outs.

ABF continues with punch list jobs for the False work.

ABF continues welding of Knife Plates per the revised detail from their designer. The high winds make it difficult to continue working on welding as the Man Lift is unsafe during high winds and has limit of safe wind speeds at that height.

However, all welding for Tuesday's 2/5/08 concrete pour around the South Pier has been completed. The remaining welding work is for 1 column's knife plate and a few beams around the North Pier.

ABF working on steel formwork fabrication/assembly.

ABF continues work on formwork between different first pours.

ABF continues to clean up the area around the South Pier to prepare for the concrete pour.

The trucks will be allowed to go under the bent cap. A path has been set up and the false work columns are protected by use K-Rails.

ABF/RSC received a small load of rebars to be used for bike path. These are stored on the east side of deck and are not for W2.

Additional Work on/off site:

- (a) The equipment is in place to start the Temporary Tower Foundation work.
- (b) The trenching operation continues for the water line connection to the fire hydrants from the bottom of the access driveway to the W2 fence and beyond.
- (c) CC Meyers is getting ready to start working on W3 Foundation.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep