

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No. 419  
Project Work Day No. 629  
Date 02/05/2008  
Shift Hours Start 0630 Stop 15:00  
Inspector Shift 5:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS		
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	Name	Contractor
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												
1	1	Gen. Foreman	16										Terry Cronk	ABF
2	1	Pile Driver /Foreman	16										Leo Vega	ABF
3	1	Pile Driver	16										Tony Crieghton	ABF
4	1	Pile Driver	15										George Mcneil	ABF
5	1	Pile Driver	8										Richard Yambao	ABF
6	1	Pile Driver	8										Luke Paulk	ABF
7	1	Laborer	16										Jose Molina	ABF
8	1	Laborer	8										Rickie Campos	ABF
9	1	Crane Operator	8										Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	12										Gordon Crocker	ABF
11	1	Pile Driver	8										Paul Ekstrom	ABF
12	1	Pile Driver	16										Rodney Thompson	ABF
13	1	Pile Driver J/M	16										Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	8										Douglas Greene	ABF
15	1	Pile Driver/Welder	8										Harry Wheat	ABF
16	1	Elevator Operator	16										Howard Schroyer	ABF
17	1	Welder	8										Danita Goble	ABF
18	1	Iron worker/Foreman											Jon Van bruslin	ABF/RPS,
19	1	Iron worker											Jason Joe	ABF/RPS
20	1	Iron worker											Tim Green Lee	ABF/RPS
21	1	Iron worker											Jorge R Lopez	ABF/RPS
22	1	Iron worker		8									Jose Manzano	ABF/RPS
23	1	Iron worker											Julio Baldrama	ABF/RPS
24	1	Iron worker											Daniel Gomez	ABF/RPS
25	1	Iron worker											Ernesto Rodriguz	ABF/RPS
26	1	Iron worker											Hector Alvarez	ABF/RPS
27	1	Iron Worker Gen F/man		8									Lance Gaiqe	RPS
28	1	Iron worker											Wile Stockton	RPS
29	1	Iron worker											Victor Quiroz	RPS
30	1	Iron worker											Raymando Valquez	RPS
31	1	Iron worker											Roberto Ortiz	RPS
32	1	Iron worker											Jon Rasmuckser	RPS

33	1	Iron Worker										Mose Leon T	RPS
	1	Liebeherr Crane LR 1300	8									330 T	ABF
	1	1 <sup>st</sup> Man Lift S-125	8										Hertz Rental
	1	2 <sup>nd</sup> Man Lift S-125								8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8										ABF deck
	1	Lincoln Vantage Welding M/C 768-50-4009								8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8										Hertz Rental
	1	MQ Power Generator 220	17										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8										ABF
	1	MQ Whisper Watt 7000 549-20-4007	8							8			ABF
	1	Ingersoll Rand Air compressor 20-2183								8			ABF central
	1	Ingersoll Rand Air Compressor 006-18-4293								8			ABF
	1	Ingersoll Rand Flood Lights 536-40-6831	8										ABF deck N-E
	1	Genie 541-4000N Flood Lights 536-40-7044	8										ABF deck S-E
	1	Genie 541-4000N Flood Lights 536-40-4839	8										ABF deck east
	1	Genie 541-4000N Flood Lights 536-40-4843	8										ABF
	1	Forklift Hertz Rental 544D-10	8										ABF
	1	Pickup	8										ABF
	1	Elevator	17										ABF

**Weather:** Clear sunny day, moderate wind all day, Hi 60 F Lo 45 F, wet ground, dark in the morning.

**Description of Operation:**

**5:30 AM to 11 PM, 1<sup>st</sup> Pour of Concrete, RSC Steel 6 AM to 3 PM .**

Two people from RSC were there as stand by during the concrete pour.

ABF continues working on Block outs.

ABF continues welding of Knife Plates per the revised detail from their designer.

ABF working on steel formwork fabrication/assembly.

ABF continues work on formwork between different first pours.

ABF continues to clean up the area around the South Pier to prepare for the concrete pour.

Many of ABF's people started at 5:30 AM.

ISI had 3 people during the pour to make cylinders, beams/prisms for shrinkage & creep tests.

CONCO had 1 pimp working and one on standby on the site. There were a6 people from CONCO for the concrete pour.

CEMEX had its own representatives on site.

Gil discovered that the Slump was marked as Penetration in the approved mix design. It was hand corrected to Slump by CEMEX and initialed. Similarly the coarse aggregate was mentioned as 1" instead of ½" which was then corrected and initialed by CEMEX.

In overall, the concrete placement went well. All trucks had water cement ratio of .32 or .33 except for one, which was .35. The Mix design called for w/c of .33.

ABF provided flagging from 6:15 AM to 4 PM or 10 hours.


ABF continued to finish covering the poured concrete with blankets till 11 PM. Matt and Song covered till late evening.

**Additional Work on/off site:**

- (a) The equipment is in place to start the Temporary Tower Foundation work.
- (b) The trenching operation continues for the water line connection to the fire hydrants from the bottom of the access driveway to the W2 fence and beyond.
- (c) CC Meyers is getting ready to start working on W3 Foundation.

Inspector:

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep