

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No. 420  
Project Work Day No. 630  
Date 02/06/2008  
Shift Hours Start 0630 Stop 15:00  
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS		
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	Name	Contractor
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Pile Driver /Foreman	8										Leo Vega	ABF
3	1	Pile Driver	8										Tony Crieghton	ABF
4	1	Pile Driver	8										George Mcneil	ABF
5	1	Pile Driver	8										Richard Yambao	ABF
6	1	Pile Driver	8										Luke Paulk	ABF
7	1	Laborer	8										Jose Molina	ABF
8	1	Laborer	8										Rickie Campos	ABF
9	1	Crane Operator	8										Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	8										Gordon Crocker	ABF
11	1	Pile Driver	8										Paul Ekstrom	ABF
12	1	Pile Driver	8										Rodney Thompson	ABF
13	1	Pile Driver J/M	8										Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	8										Douglas Greene	ABF
15	1	Pile Driver/Welder	8										Harry Wheat	ABF
16	1	Elevator Operator	8										Howard Schroyer	ABF
17	1	Welder	8										Danita Goble	ABF
18	1	Iron worker/Foreman											Jon Van bruslin	ABF/RPS,
19	1	Iron worker											Jason Joe	ABF/RPS
20	1	Iron worker											Tim Green Lee	ABF/RPS
21	1	Iron worker											Jorge R Lopez	ABF/RPS
22	1	Iron worker											Jose Manzano	ABF/RPS
23	1	Iron worker											Julio Baldrama	ABF/RPS
24	1	Iron worker											Daniel Gomez	ABF/RPS
25	1	Iron worker											Ernesto Rodriguz	ABF/RPS
26	1	Iron worker											Hector Alvarez	ABF/RPS
27	1	Iron Worker Gen F/man											Lance Gaiqe	RPS
28	1	Iron worker											Wile Stockton	RPS
29	1	Iron worker											Victor Quiroz	RPS
30	1	Iron worker											Raymando Valquez	RPS
31	1	Iron worker											Roberto Ortiz	RPS
32	1	Iron worker											Jon Rasmuckser	RPS

33	1	Iron Worker										Mose Leon T	RPS
	1	Liebeherr Crane LR 1300	8									330 T	ABF
	1	1 <sup>st</sup> Man Lift S-125	8										Hertz Rental
	1	2 <sup>nd</sup> Man Lift S-125	8										Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8										ABF deck
	1	Lincoln Vantage Welding M/C 768-50-4009	8										ABF
	1	Lincoln Vantage Welding M/C 768-30-4032											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8										Hertz Rental
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8										ABF
	1	MQ Whisper Watt 7000 549-20-4007							8				ABF
	1	Ingersoll Rand Air compressor 20-2183							8				ABF central
	1	Ingersoll Rand Air Compressor 006-18-4293							8				ABF
	1	Ingersoll Rand Flood Lights 536-40-6831	2						6				ABF deck N-E
	1	Genie 541-4000N Flood Lights 536-40-7044	2						6				ABF deck S-E
	1	Genie 541-4000N Flood Lights 536-40-4839	2						6				ABF deck east
	1	Genie 541-4000N Flood Lights 536-40-4843	2						6				ABF
	1	Forklift Hertz Rental 544D-10	8						4				ABF
	1	Pickup	2						6				ABF
	1	Elevator	8										ABF

**Weather:** Clear sunny day, moderate wind all day, Hi 60 F Lo 46 F, wet ground, dark in the morning.

**Description of Operation:**

**6:30 AM to 3 PM, Continue W2 Falsework and Formwork. Getting ready for 1<sup>st</sup> Pour of Concrete North Side.**

ABF continues working on Block outs.

ABF finished with punch list jobs for the False work on north side also.

ABF finished welding of Knife Plates per the revised detail from their designer.

All welding seems to be done.

ABF working on steel formwork fabrication/assembly.

ABF continues work on formwork between different first pours.

ABF continues to clean up the area around the North Pier to prepare for the concrete pour of 2/8/08.

The trucks will be allowed to go under the bent cap. A path has been set up and the false work columns are protected by use K-Rails.

All ABF people are parking on the lot down the slope, away from W3 site.

ABF is cleaning under the rebars for Friday's pour.

**Additional Work on/off site:**

(a) The equipment is in place to start the Temporary Tower Foundation work.

(b) CC Meyers is getting ready to start working on W3 Foundation.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep