

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 421
Project Work Day No. 631
Date 02/07/2008
Shift Hours Start 0630 Stop 15:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS	
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											
1	1	Gen. Foreman	8									Terry Cronk	ABF
2	1	Pile Driver /Foreman	8									Leo Vega	ABF
3	1	Pile Driver	8									Tony Crieghton	ABF
4	1	Pile Driver	8									George Mcnell	ABF
5	1	Pile Driver	8									Richard Yambao	ABF
6	1	Pile Driver	8									Luke Paulk	ABF
7	1	Laborer	8									Jose Molina	ABF
8	1	Laborer	8									Rickie Campos	ABF
9	1	Crane Operator	8									Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	8									Gordon Crocker	ABF
11	1	Pile Driver	8									Paul Ekstrom	ABF
12	1	Pile Driver									8	Rodney Thompson	ABF off
13	1	Pile Driver J/M	8									Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	8									Douglas Greene	ABF
15	1	Pile Driver/Welder	8									Harry Wheat	ABF
16	1	Elevator Operator	8									Howard Schroyer	ABF
17	1	Welder	8									Danita Goble	ABF
18	1	Iron worker/Foreman										Jon Van bruslin	ABF/RPS,
19	1	Iron worker										Jason Joe	ABF/RPS
20	1	Iron worker										Tim Green Lee	ABF/RPS
21	1	Iron worker										Jorge R Lopez	ABF/RPS
22	1	Iron worker										Jose Manzano	ABF/RPS
23	1	Iron worker										Julio Baldrama	ABF/RPS
24	1	Iron worker										Daniel Gomez	ABF/RPS
25	1	Iron worker										Ernesto Rodriguz	ABF/RPS
26	1	Iron worker										Hector Alvarez	ABF/RPS
27	1	Iron Worker Gen F/man										Lance Gaiqe	RPS
28	1	Iron worker										Wile Stockton	RPS
29	1	Iron worker										Victor Quiroz	RPS
30	1	Iron worker										Raymando Valquez	RPS
31	1	Iron worker										Roberto Ortiz	RPS
32	1	Iron worker										Jon Rasmuckser	RPS

33	1	Iron Worker										Mose Leon T	RPS
	1	Liebeherr Crane LR 1300	8									330 T	ABF
	1	1 st Man Lift S-125	8										Hertz Rental
	1	2 nd Man Lift S-125	8										Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8										ABF deck
	1	Lincoln Vantage Welding M/C 768-50-4009	8										ABF
	1	Lincoln Vantage Welding M/C 768-30-4032											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8										Hertz Rental
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8										ABF
	1	MQ Whisper Watt 7000 549-20-4007								8			ABF
	1	Ingersoll Rand Air compressor 20-2183								8			ABF central
	1	Ingersoll Rand Air Compressor 006-18-4293								8			ABF
	1	Ingersoll Rand Flood Lights 536-40-6831	2							6			ABF deck N-E
	1	Genie 541-4000N Flood Lights 536-40-7044	2							6			ABF deck S-E
	1	Genie 541-4000N Flood Lights 536-40-4839	2							6			ABF deck east
	1	Genie 541-4000N Flood Lights 536-40-4843	2							6			ABF
	1	Forklift Hertz Rental 544D-10	8							4			ABF
	1	Pickup	2							6			ABF
	1	Elevator	8										ABF

Weather: Clear sunny day, moderate wind all day, Hi 60 F Lo 46 F, wet ground, dark in the morning.

Description of Operation:

6:30 AM to 3 PM, Continue W2 Falsework and Formwork. Getting ready for 1st Pour of Concrete North Side.

ABF continues working on Block outs.

ABF finished with punch list jobs for the False work on north side also.

ABF finished welding of Knife Plates per the revised detail from their designer.

All welding seems to be done.

ABF working on steel formwork fabrication/assembly.

ABF continues work on formwork between different first pours.

ABF continues to clean up the area around the North Pier to prepare for the concrete pour of 2/8/08.

The trucks will be allowed to go under the bent cap. A path has been set up and the false work columns are protected by use K-Rails.

All ABF people are parking on the lot down the slope, away from W3 site.

ABF is cleaning under the rebars for Friday's pour.

ABF is correcting rebars and checking the formwork for Friday's pour.

Barry Drake, Certified Welding Inspector from Smith Emry Co. came in the morning about 7 AM to give a final check of all welds. According, all Partial Penetration Welds are OK. He had some fillet welds which needed to be reinforced to bring to proper size.

Additional Work on/off site:

- (a) The equipment is in place to start the Temporary Tower Foundation work.
- (b) CC Meyers is getting ready to start working on W3 Foundation.
- (c) Attended Safety Meeting at 8 AM.
- (d) Attended Gary Pursell's Staff Meeting at 8:45 AM.
- (e) Attended Gil's Staff Meeting at 9:30 AM regarding tomorrow's Concrete Pour.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep