

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 422
Project Work Day No. 632
Date 02/08/2008
Shift Hours Start 05:30 Stop 20:00
Inspector Shift 5:30 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS		
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	Name	Contractor
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												
1	1	Gen. Foreman	14										Terry Cronk	ABF
2	1	Pile Driver /Foreman	14										Leo Vega	ABF
3	1	Pile Driver	14										Tony Crieghton	ABF
4	1	Pile Driver	14										George Mcneil	ABF
5	1	Pile Driver	13										Richard Yambao	ABF
6	1	Pile Driver	14										Luke Paulk	ABF
7	1	Laborer	14										Jose Molina	ABF
8	1	Laborer	14										Rickie Campos	ABF
9	1	Crane Operator	10										Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	14										Gordon Crocker	ABF
11	1	Pile Driver	9										Paul Ekstrom	ABF
12	1	Pile Driver	9										Rodney Thompson	ABF
13	1	Pile Driver J/M	9										Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	10										Douglas Greene	ABF
15	1	Pile Driver/Welder	9										Harry Wheat	ABF
16	1	Elevator Operator	14										Howard Schroyer	ABF
17	1	Welder	9										Danita Goble	ABF
18	1	Iron worker/Foreman											Jon Van bruslin	ABF/RPS,
19	1	Iron worker											Jason Joe	ABF/RPS
20	1	Iron worker											Tim Green Lee	ABF/RPS
21	1	Iron worker											Jorge R Lopez	ABF/RPS
22	1	Iron worker		8									Jose Manzano	ABF/RPS
23	1	Iron worker											Julio Baldrama	ABF/RPS
24	1	Iron worker											Daniel Gomez	ABF/RPS
25	1	Iron worker											Ernesto Rodriguz	ABF/RPS
26	1	Iron worker											Hector Alvarez	ABF/RPS
27	1	Iron Worker Gen F/man		8									Lance Gage	RPS
28	1	Iron worker											Wile Stockton	RPS
29	1	Iron worker											Victor Quiroz	RPS
30	1	Iron worker											Raymando Valquez	RPS
31	1	Iron worker											Roberto Ortiz	RPS
32	1	Iron worker											Jon Rasmuckser	RPS

33	1	Iron Worker											Mose Leon T	RPS
	1	Liebeherr Crane LR 1300	10										330 T	ABF
	1	1 st Man Lift S-125	8											Hertz Rental
	1	2 nd Man Lift S-125								8				Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8											ABF deck
	1	Lincoln Vantage Welding M/C 768-50-4009								8				ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8				Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental
	1	MQ Power Generator 220	14											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8											ABF
	1	MQ Whisper Watt 7000 549-20-4007	8							8				ABF
	1	Ingersoll Rand Air compressor 20-2183								8				ABF central
	1	Ingersoll Rand Air Compressor 006-18-4293								8				ABF
	1	Ingersoll Rand Flood Lights 536-40-6831	8											ABF deck N-E
	1	Genie 541-4000N Flood Lights 536-40-7044	8											ABF deck S-E
	1	Genie 541-4000N Flood Lights 536-40-4839	8											ABF deck east
	1	Genie 541-4000N Flood Lights 536-40-4843	8											ABF
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Pickup	8											ABF
	1	Elevator	14											ABF

Weather: Misty/foggy morning/sunny afternoon, moderate wind, Hi 60 F Lo 45 F, wet ground, dark in the morning.

Description of Operation:

5:30 AM to 20 PM, 1st Pour of Concrete, RSC Steel 7 AM to 3 PM .

Two people from RSC were there as stand by during the concrete pour.

ABF continues working on Block outs.

ABF working on steel formwork fabrication/assembly.

ABF assisted in the concrete pour near North Pier.

Many of ABF's people started at 5:30 AM.

ISI had 3 people during the pour to make cylinders, beams/prisms for shrinkage & creep tests.

CONCO had 1 pump working and one on standby on the site. There were 16 people from CONCO for the concrete pour. The pumps arrived at 5:45 AM.

There was a problem in setting up the pump on the North-West side because of access. The contractor finally build a platform with 12x12 and a ramp of rocks.

The first truck arrived at 6:45 AM. Because of pump set up and ramp problem, the first load of concrete was poured at about 7:30 AM.

All concrete was being poured at about 90 minutes after batching and we informed the contractor to slow down the trucks' arrival so that we do not reach the 90 minutes limit

CEMEX had its own representatives on site.

In overall, the concrete placement went well. All trucks had water cement ratio of .32 or .33.
ABF provided flagging from 6:15 AM to 4 PM or 10 hours.

ABF continued to finish covering the poured concrete with blankets till 8 PM. Matt & Pamela covered till early evening and Ron covered till late evening.

CT made cylinders for 7, 28, 56 and 90 days. (These were picked up by Matt on Saturday 2/9/08 for Water Bath at Pier 7. See Matt's diary for more information.)


Additional Work on/off site:

- (a) The equipment is in place to start the Temporary Tower Foundation work.
- (b) CC Meyers is getting ready to start working on W3 Foundation.

Lalit had OT for 2 hours.

Inspector:

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep