

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Const. Calendar Day No. 425  
Project Work Day No. 635  
Date 02/11/2008  
Shift Hours Start 06:30 Stop 15:00  
Inspector Shift 6:30 AM to 3:00 PM

**ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	#48 Bar Reinforcement Steel												Name	Contractor
1	1	Gen. Foreman	8													Terry Cronk	ABF
2	1	Pile Driver /Foreman	8													Leo Vega	ABF
3	1	Pile Driver	8													Tony Crieghton	ABF
4	1	Pile Driver	8													George Mcneil	ABF
5	1	Pile Driver	8													Richard Yambao	ABF
6	1	Pile Driver	8													Luke Paulk	ABF
7	1	Laborer	8													Jose Molina	ABF
8	1	Laborer	8													Rickie Campos	ABF
9	1	Crane Operator	8													Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	8													Gordon Crocker	ABF
11	1	Pile Driver	8													Paul Ekstrom	ABF
12	1	Pile Driver											8			Rodney Thompson	ABF off
13	1	Pile Driver J/M	8													Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	8													Douglas Greene	ABF
15	1	Pile Driver/Welder	8													Harry Wheat	ABF
16	1	Elevator Operator	8													Howard Schroyer	ABF
17	1	Welder											8			Danita Goble	ABF off
18	1	Iron worker/Foreman														Jon Van bruslin	ABF/RPS,
19	1	Iron worker														Jason Joe	ABF/RPS
20	1	Iron worker														Tim Green Lee	ABF/RPS
21	1	Iron worker														Jorge R Lopez	ABF/RPS
22	1	Iron worker														Jose Manzano	ABF/RPS
23	1	Iron worker														Julio Baldrama	ABF/RPS
24	1	Iron worker														Daniel Gomez	ABF/RPS
25	1	Iron worker														Ernesto Rodriguz	ABF/RPS
26	1	Iron worker														Hector Alvarez	ABF/RPS
27	1	Iron Worker Gen F/man														Lance Gaige	RPS
28	1	Iron worker														Wile Stockton	RPS
29	1	Iron worker														Victor Quiroz	RPS
30	1	Iron worker														Raymando Valquez	RPS
31	1	Iron worker														Roberto Ortiz	RPS
32	1	Iron worker														Jon Rasmuckser	RPS

33	1	Iron Worker										Mose Leon T	RPS
	1	Liebeherr Crane LR 1300	8									330 T	ABF
	1	1 <sup>st</sup> Man Lift S-125	8										Hertz Rental
	1	2 <sup>nd</sup> Man Lift S-125								8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005								8			ABF deck
	1	Lincoln Vantage Welding M/C 768-50-4009								8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8										Hertz Rental
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8										ABF
	1	MQ Whisper Watt 7000 549-20-4007								8			ABF
	1	Ingersoll Rand Air compressor 20-2183								8			ABF central
	1	Ingersoll Rand Air Compressor 006-18-4293								8			ABF
	1	Ingersoll Rand Flood Lights 536-40-6831	2										ABF deck N-E
	1	Genie 541-4000N Flood Lights 536-40-7044	2										ABF deck S-E
	1	Genie 541-4000N Flood Lights 536-40-4839	2										ABF deck east
	1	Genie 541-4000N Flood Lights 536-40-4843	2										ABF
	1	Forklift Hertz Rental 544D-10	8										ABF
	1	Pickup	2										ABF
	1	Elevator	8										ABF

**Weather:** Clear sunny day, moderate wind all day, Hi 66 F Lo 50 F, wet ground, dark in the morning.

**Description of Operation:**

**6:30 AM to 3 PM, 1<sup>st</sup> Preparing for Pour of Concrete on Friday 2/15/08 .**

ABF continues working on Block outs.

ABF working on steel formwork fabrication/assembly.

ABF is working on stripping the form on the north side of South Pier Pour. They plan to sand blast this surface.

ABF is preparing to add rebars near the jacking saddle formwork. They plan to Ferrule for the form work.

ABF took temperature readings for North Pier and South Pier pours.

**Additional Work on/off site:**

(a) The equipment is in place to start the Temporary Tower Foundation work.

(b) CC Meyers is getting ready to start working on W3 Foundation.

Attended Gil's staff meeting at 8 AM. The meeting summarized the activities of last Friday and the upcoming pour of this Friday.

**Inspector:**

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep