

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 426
Project Work Day No. 636
Date 02/12/2008
Shift Hours Start 06:30 Stop 15:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel									IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8											Terry Cronk	ABF
2	1	Pile Driver /Foreman	8											Leo Vega	ABF
3	1	Pile Driver	8											Tony Crieghton	ABF
4	1	Pile Driver	8											George Mcneil	ABF
5	1	Pile Driver	8											Richard Yambao	ABF
6	1	Pile Driver										8		Luke Paulk	ABF car stolen
7	1	Laborer	8											Jose Molina	ABF
8	1	Laborer	8											Rickie Campos	ABF
9	1	Crane Operator	8											Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	8											Gordon Crocker	ABF
11	1	Pile Driver	8											Paul Ekstrom	ABF
12	1	Pile Driver										8		Rodney Thompson	ABF sick
13	1	Pile Driver J/M	8											Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	8											Douglas Greene	ABF
15	1	Pile Driver/Welder	8											Harry Wheat	ABF
16	1	Elevator Operator	8											Howard Schroyer	ABF
17	1	Welder										8		Danita Goble	ABF sick
18	1	Iron worker/Foreman												Jon Van bruslin	ABF/RPS,
19	1	Iron worker												Jason Joe	ABF/RPS
20	1	Iron worker												Tim Green Lee	ABF/RPS
21	1	Iron worker												Jorge R Lopez	ABF/RPS
22	1	Iron worker												Jose Manzano	ABF/RPS
23	1	Iron worker												Julio Baldrama	ABF/RPS
24	1	Iron worker												Daniel Gomez	ABF/RPS
25	1	Iron worker												Ernesto Rodriguz	ABF/RPS
26	1	Iron worker												Hector Alvarez	ABF/RPS
27	1	Iron Worker Gen F/man												Lance Gage	RPS
28	1	Iron worker												Wile Stockton	RPS
29	1	Iron worker												Victor Quiroz	RPS
30	1	Iron worker												Raymando Valquez	RPS
31	1	Iron worker												Roberto Ortiz	RPS
32	1	Iron worker												Jon Rasmuckser	RPS

33	1	Iron Worker											Mose Leon T	RPS
	1	Liebeherr Crane LR 1300	8										330 T	ABF
	1	1 st Man Lift S-125	8											Hertz Rental
	1	2 nd Man Lift S-125								8				Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005								8				ABF deck
	1	Lincoln Vantage Welding M/C 768-50-4009	8											ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8				Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental
	1	MQ Power Generator 220	8											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8											ABF
	1	MQ Whisper Watt 7000 549-20-4007								8				ABF
	1	Ingersoll Rand Air compressor 20-2183								8				ABF central
	1	Ingersoll Rand Air Compressor 006-18-4293								8				ABF
	1	Ingersoll Rand Flood Lights 536-40-6831	2											ABF deck N-E
	1	Genie 541-4000N Flood Lights 536-40-7044	2											ABF deck S-E
	1	Genie 541-4000N Flood Lights 536-40-4839	2											ABF deck east
	1	Genie 541-4000N Flood Lights 536-40-4843	2											ABF
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Pickup	2											ABF
	1	Elevator	8											ABF

Weather: foggy morning/sunny day, moderate wind all day, Hi 60 F Lo 45 F, dark in the morning.

Description of Operation:

**6:30 AM to 3 PM, 1st Preparing for Pour of Concrete on Friday 2/15/08 .
Today 's holiday for Lincoln's Birthday.**

All work today is on OT.

The contractor is working as a regular shift.

ABF continues working on Block outs.

ABF working on steel formwork fabrication/assembly.

ABF finished stripping form work near south pier.

ABF is sand blasting the concrete surface.

ABF is working on stripping the form on the south side of North Pier Pour. They plan to sand blast this surface.

ABF is preparing to add rebars near the jacking saddle formwork. They plan to Ferrule for the form work.

ABF took temperature readings for North Pier and South Pier pours.

ABF has Ditch-Witch vacuum cleaner to remove sand blasting sand and clean up the area.

A letter of appreciation from Gary Pursell for concrete job well done by ABF was circulated.

In the morning, Brandt indicated that North side forms will be stripped on Thursday. But in the afternoon, Matt saw them stripping the forms. We discussed with ABF's Mark and he agreed to postpone till tomorrow for 5 day stripping as per the Standard Specifications 90-7.1.02D.

ABF is planning to have the concrete pump on the middle of the W2, hopefully without a ramp.

Additional Work on/off site:

(a) The equipment is in place to start the Temporary Tower Foundation work.

(b) CC Meyers is getting ready to start working on W3 Foundation.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep