

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 427
Project Work Day No. 637
Date **02/13/2008**
Shift Hours Start 06:30 Stop 19:00
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS		
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	Name	Contractor
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												
1	1	Gen. Foreman	12										Terry Cronk	ABF
2	1	Pile Driver /Foreman	8.5										Leo Vega	ABF
3	1	Pile Driver	12										Tony Crieghton	ABF
4	1	Pile Driver	10										George Mcneil	ABF
5	1	Pile Driver	10										Richard Yambao	ABF
6	1	Pile Driver	10										Luke Paulk	ABF
7	1	Laborer	12										Jose Molina	ABF
8	1	Laborer	10										Rickie Campos	ABF
9	1	Crane Operator	8.5										Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	10										Gordon Crocker	ABF
11	1	Pile Driver	10										Paul Ekstrom	ABF
12	1	Pile Driver	10										Rodney Thompson	ABF
13	1	Pile Driver J/M	10										Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	8.5										Douglas Greene	ABF
15	1	Pile Driver/Welder	10										Harry Wheat	ABF
16	1	Elevator Operator	10										Howard Schroyer	ABF
17	1	Welder									8		Danita Goble	ABF sick
18	1	Iron worker/Foreman											Jon Van bruslin	ABF/RPS,
19	1	Iron worker											Jason Joe	ABF/RPS
20	1	Iron worker											Tim Green Lee	ABF/RPS
21	1	Iron worker											Jorge R Lopez	ABF/RPS
22	1	Iron worker											Jose Manzano	ABF/RPS
23	1	Iron worker											Julio Baldrama	ABF/RPS
24	1	Iron worker											Daniel Gomez	ABF/RPS
25	1	Iron worker											Ernesto Rodriguz	ABF/RPS
26	1	Iron worker											Hector Alvarez	ABF/RPS
27	1	Iron Worker Gen F/man											Lance Gaige	RPS
28	1	Iron worker											Wile Stockton	RPS
29	1	Iron worker											Victor Quiroz	RPS
30	1	Iron worker											Raymando Valquez	RPS
31	1	Iron worker											Roberto Ortiz	RPS
32	1	Iron worker											Jon Rasmuckser	RPS

33	1	Iron Worker										Mose Leon T	RPS
	1	Liebeherr Crane LR 1300	8									330 T	ABF
	1	1 st Man Lift S-125	8										Hertz Rental
	1	2 nd Man Lift S-125							8				Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005							8				ABF deck
	1	Lincoln Vantage Welding M/C 768-50-4009	8										ABF
	1	Lincoln Vantage Welding M/C 768-30-4032							8				Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8										Hertz Rental
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8										ABF
	1	MQ Whisper Watt 7000 549-20-4007							8				ABF
	1	Ingersoll Rand Air compressor 20-2183							8				ABF central
	1	Ingersoll Rand Air Compressor 006-18-4293	8										ABF deck
	1	Ingersoll Rand Flood Lights 536-40-6831	8										ABF deck N-E
	1	Genie 541-4000N Flood Lights 536-40-7044	8										ABF deck S-E
	1	Genie 541-4000N Flood Lights 536-40-4839	8										ABF deck east
	1	Genie 541-4000N Flood Lights 536-40-4843	8										ABF
	1	Forklift Hertz Rental 544D-10	8										ABF
	1	Pickup	2										ABF
	1	Elevator	10										ABF

Weather: foggy morning/sunny day, moderate wind, Hi 60 F Lo 45 F, dark in the morning.

Description of Operation:

6:30 AM to 3 PM, 1st Preparing for Pour of Concrete on Friday 2/15/08 .

ABF continues working on Block outs.

ABF working on steel formwork fabrication/assembly.

ABF finished stripping form work near south pier.

ABF finished sand blasting the concrete surface near south pier and is cleaning it up..

ABF is working on stripping the form on the south side of North Pier Pour. They plan to sand blast this surface.

ABF is preparing to add rebars near the jacking saddle formwork.

ABF installed Ferrules for the form work near Jacking Saddle.

ABF took temperature readings for North Pier and South Pier pours.

ABF has Ditch-Witch vacuum cleaner to remove sand blasting sand and clean up the area.


ABF stayed late to finish sand blasting and cleaning.

Additional Work on/off site:

- (a) Attended Team Concrete Meeting at 8 AM. In the meeting it was informed to ABF that
- 1 #36 rebar was missing on the east face of the Deck. It should have been in the concrete pour. It can now be place just above the concrete already poured and spliced in the concrete to be poured this Friday 2/15/08.
 - It was also informed that 8 pieces of rebars need to be replaced in the void area.
 - There are some additional T-headed short rebars to be added near and under the jacking Saddle form work. (Terry from the Field indicated that his crew will install these and will not need RSC to do this).
 - There was a question about the welding of the drain pipe by FW Spencer near the Cable Tie Down at North and South Tie down. FW Spencer does not want to follow the welding procedure for QC, inspections etc. as these pipes will be buried in concrete. (This will probably require a CCO with a credit to the State)
 - Survey Control Point were discussed. The Response to Submittal 548 was received by ABF but there was no attachment. It will be given by Ron.
- (b) The equipment is in place to start the Temporary Tower Foundation work.
- (c) CC Meyers is getting ready to start working on W3 Foundation.

Inspector:

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep