

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Const. Calendar Day No. 429  
Project Work Day No. 639  
Date 02/15/2008  
Shift Hours Start 00:00 Stop 22:00  
Inspector Shift 5:30 AM to 7:00 PM

**ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV**

HOURS - ITEM NO.												REMARKS		
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	Name	Contractor
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
1	1	Gen. Foreman	22										Terry Cronk	ABF
2	1	Pile Driver /Foreman	22										Leo Vega	ABF
3	1	Pile Driver	18										Tony Crieghton	ABF
4	1	Pile Driver	18										George Mcneil	ABF
5	1	Pile Driver	8										Richard Yambao	ABF
6	1	Pile Driver	8										Luke Paulk	ABF
7	1	Laborer	18										Jose Molina	ABF
8	1	Laborer	8										Rickie Campos	ABF
9	1	Crane Operator	18										Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	13										Gordon Crocker	ABF
11	1	Pile Driver	11										Paul Ekstrom	ABF
12	1	Pile Driver	10										Rodney Thompson	ABF
13	1	Pile Driver J/M	15										Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	18										Douglas Greene	ABF
15	1	Pile Driver/Welder	22										Harry Wheat	ABF
16	1	Elevator Operator	18										Howard Schroyer	ABF
17	1	Welder										8	Danita Goble	ABF sick
18	1	Iron worker/Foreman											Jon Van bruslin	ABF/RPS,
19	1	Iron worker											Jason Joe	ABF/RPS
20	1	Iron worker											Tim Green Lee	ABF/RPS
21	1	Iron worker											Jorge R Lopez	ABF/RPS
22	1	Iron worker											Jose Manzano	ABF/RPS
23	1	Iron worker											Julio Baldrama	ABF/RPS
24	1	Iron worker											Daniel Gomez	ABF/RPS
25	1	Iron worker											Ernesto Rodriguz	ABF/RPS
26	1	Iron worker											Hector Alvarez	ABF/RPS
27	1	Iron Worker Gen F/man											Lance Gaiqe	RPS
28	1	Iron worker											Wile Stockton	RPS
29	1	Iron worker											Victor Quiroz	RPS
30	1	Iron worker											Raymando Valquez	RPS
31	1	Iron worker											Roberto Ortiz	RPS
32	1	Iron worker											Jon Rasmuckser	RPS

33	1	Iron Worker											Mose Leon T	RPS
	1	Liebeherr Crane LR 1300	18										330 T	ABF
	1	1 <sup>st</sup> Man Lift S-125	8											Hertz Rental
	1	2 <sup>nd</sup> Man Lift S-125								8				Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005								8				ABF deck
	1	Lincoln Vantage Welding M/C 768-50-4009	8											ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8				Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental
	1	MQ Power Generator 220	22											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8											ABF
	1	MQ Whisper Watt 7000 549-20-4007								8				ABF
	1	Ingersoll Rand Air compressor 20-2183								8				ABF central
	1	Ingersoll Rand Air Compressor 006-18-4293	8											ABF deck
	1	Ingersoll Rand Flood Lights 536-40-6831	8											ABF deck N-E
	1	Genie 541-4000N Flood Lights 536-40-7044	8											ABF deck S-E
	1	Genie 541-4000N Flood Lights 536-40-4839	8											ABF deck east
	1	Genie 541-4000N Flood Lights 536-40-4843	8											ABF
	1	Forklift Hertz Rental 544D-10	12											ABF
	1	Pickup	8											ABF
	1	Elevator	18											ABF

**Weather:** Sunny day, winds upto 30 mph since early morning, Hi 63 F Lo 45 F, dark in the morning.

**Description of Operation:**

**5:30 AM to 10 PM, Final of 1<sup>st</sup> Pour of Concrete on Friday 2/15/08 .**

ABF performed clean up work starting midnight, continued from last night.

ABF poured concrete today.

Some members of the ABF crew had worked through last night upto 3:30 AM.

42 concrete trucks were ordered for 282 M<sup>3</sup>, changed to 289 M<sup>3</sup>. We had to send back 12 M<sup>3</sup>.

It was a smooth pour through the day.

After the concrete pour, ABF sprinkled the new concrete with water and covered with blankets. This was done in stages. The whole job was finished at about 10 PM.

Ron and Lalit covered the late work.

ABF took temperature readings for North Pier and South Pier pours.

ABF provided flagging for 10 hours.

**Additional Work on/off site:**


(a) The equipment is in place to start the Temporary Tower Foundation work.

(b) CC Meyers is getting ready to start working on W3 Foundation.

Lalit and Ron provided coverage during the evening hours for adding blankets on the new concrete.

Inspector:

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep