

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar:	442			
Project Work Day No.:	652			
Date	02/28/2008			
Inspectors	Start	07:45	Stop	09:15
Hours		11:40		13:30
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Sub RPS**

Weather: Sunny with mild to warm temperature - Hi 69 F Lo 45 F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Placed a total of 22 Macalloy rods in Hinge K anchor plate (completing rod placement for the first assembly), see table below for details:

Rod Location	Id Stamp No.	Rod Location	Id Stamp No.	Rod Location	Id Stamp No.
1	5	43*	8 Red X	40	8
2	5	42*	8 Red X	39	03
3	5	41*	8 Red X	76	8
69	8	19	5	75	5
70	8	20	5	38	8
71	8	21	5	37	03
72*	8 Red X	74*	8 Red X		
44*	8 Red X	73	03		

*Denotes rods placed that were originally marked yellow then marked with a red X.

- Continued to prepare/install vertical HP and double channel strongbacks for the east and west bulkheads.
- Miscellaneous clean-up and material mobilization.
- Sandblasting longitudinal and transverse diaphragm construction joints.

RPS

- Were not onsite today and they are scheduled to return mid March.

Office Work:

- Reviewed shop drawings for Macalloy rods and Hinge K pipe beam assembly.
- Wrote today's diary.

Inspector:

Matt Bruce *Matt Bruce* Transportation Engineer (D)

REC'D *08 MAR-08 #003771