

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar:	443			
Project Work Day No.:	653			
Date	02/29/2008			
Inspectors	Start	11:30	Stop	12:45
Hours				
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Sub RPS**

Weather: Sunny with mild temperature - Hi 65 F Lo 48 F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Adjusted the position of all 76 Macalloy rods in the 60mm anchor plate to the end of the bar from 125mm to 150mm. This is not consistent with the approved shop drawings for the Macalloy rods, but was done to compensate for anchor head cap.
- Continued to prepare/install vertical HP and double channel strongbacks for the east and west bulkheads.
- Miscellaneous clean-up and material mobilization.
- Sandblasting longitudinal and transverse diaphragm construction joints.

RPS

- Were not onsite today and they are scheduled to return mid March.

Office Work:

- Reviewed coordinates (with Derrick Hirschfeld, David Bradd, and Ron Matin) submitted by ABF for Hinge K plates, jacking saddle formwork, and void area formwork.
- Wrote today's diary.

Inspector:

Matt Bruce *Matt Bruce* Transportation Engineer (D)