

Job Stamp 04-0120F4 SFOBB SAS
-------------------------------------

Const. Calendar:	446			
Project Work Day No.:	656			
Date	03/03/2008			
Inspectors	Start	10:45	Stop	11:30
Hours		14:20		15:00
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Sub RPS**

**Weather:** Sunny with mild to warm temperature - Hi 67 F Lo 44 F (per weather.com forecast)

**Description of Operations @ W2 Cap Beam:**

**ABF**

- Cut openings in the soffit and removed some timber joists for the Hinge K support frame legs. Details and calculations are needed for this change in the falsework design/loading.
- Continued to prepare/install vertical HP and double channel strongbacks for the east and west forms.
- Fabrication of continuity tendon blockout forms.
- Miscellaneous clean-up and material mobilization.
- Sandblasting vertical bar blockout construction joint in the south.

**RPS**

- Were not onsite today and they are scheduled to return mid March.

**Office Work:**

- Attended weekly staff meeting (Temp. Towers and Caps) at 8:00am.
- Reviewed coordinates with Derrik Hirschfeld from TY-Lin submitted by ABF for the jacking saddle formwork, and void area formwork.
- Wrote today's diary.

**Inspector:**

Matt Bruce           *Matt Bruce*           Transportation Engineer (D)

REC'D \*08 MAR-08 #003773