

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar:	449			
Project Work Day No.:	659			
Date	03/06/2008			
Inspectors	Start	12:20	Stop	13:00
Hours				
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Sub RPS**

Weather: Overcast with mild temperature - Hi 67 F Lo 44 F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued to prepare vertical HP and double channel strongbacks for the east and west forms.
- Continued installing walkways attached to strongbacks.
- Fabrication of continuity tendon blockout forms.
- Continued construction on Hinge K blockout forms.
- Miscellaneous clean-up and material mobilization.
- Sandblasting vertical bar blockout construction joint in the south.

RPS

- Were not onsite today and they are scheduled to return mid March.

Office Work:

- Attended Weekly Tailgate and SAS Staff Meeting at 8:00am.
- Attended meeting with ABF, CTL, ISI and TY-Lin at 10:00am regarding yesterdays field meeting for concrete compressive strength discrepancies, thermal control plan, and the cracks found in pours 1A, 1B, and 1C.
- Reviewed submittal ABF-000618R00: Macalloy High Strength Rod Installation Plan.
- Wrote todays diary.

Inspector:

Matt Bruce Matt Bruce Transportation Engineer (D)