

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 436
Project Work Day No. 646
Date 02/22/2008
Shift Hours Start 06:00 Stop 15:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel										IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8												Terry Cronk	ABF
2	1	Pile Driver /Foreman	8												Leo Vega	ABF
3	1	Pile Driver	8												Tony Crieghton	ABF
4	1	Pile Driver	8												George Mcneil	ABF
5	1	Pile Driver	8												Richard Yambao	ABF
6	1	Pile Driver	8												Luke Paulk	ABF
7	1	Laborer	8												Jose Molina	ABF
8	1	Laborer	8												Rickie Campos	ABF
9	1	Crane Operator	8												Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	8												Gordon Crocker	ABF
11	1	Pile Driver	8												Paul Ekstrom	ABF
12	1	Pile Driver	8												Rodney Thompson	ABF
13	1	Pile Driver J/M	8												Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	8												Douglas Greene	ABF
15	1	Pile Driver/Welder	8												Harry Wheat	ABF
16	1	Elevator Operator	8												Howard Schroyer	ABF
17	1	Pile Driver	8												Nigel Lohse	ABF new hire
18	1	Pile Driver	8												Terry Brown	ABF new hire
19	1	Pile Driver	8												Silvia Flarsoe	ABF new hire
20	1	Pile Driver											8		Darron Smalls	ABF new hire, no show
	1	Liebeherr Crane LR 1300	8												330 T	ABF
	1	1 st Man Lift S-125											8			Hertz Rental
	1	2 nd Man Lift S-125											8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8													ABF deck
	1	Lincoln Vantage Welding M/C 768-50-4009	8													ABF
	1	Lincoln Vantage Welding M/C 768-30-4032											8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014											8			Hertz Rental
	1	MQ Power Generator 220	8													ABF Main power

1	MQ Whisper Watt 7000 549-07-5006										8		ABF
1	MQ Whisper Watt 7000 549-20-4007										8		ABF
1	Ingersoll Rand Air compressor 20-2183	8											ABF central
1	Ingersoll Rand Air Compressor 006-18-4293	8											ABF deck
1	Ingersoll Rand Flood Lights 536-40-6831	2											ABF deck N-E
1	Genie 541-4000N Flood Lights 536-40-7044	2											ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839	2											ABF deck east
1	Genie 541-4000N Flood Lights 536-40-4843	2											ABF
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	2											ABF
1	Elevator	8											ABF

Weather: Rainy day, wind medium, Hi 58 F Lo 48 F, dark in the morning.

Description of Operation:

6:30 AM to 3 PM, Operations after final 1st Pour of Concrete on Friday 2/15/08 .

ABF continued to work all day inspite of medium rains all day.

ABF continues with the clean up work.

ABF continues stripping the formwork at the Hinge K locations.

ABF is welding some formwork for the walls.

ABF is drilling holes for lateral brace brackets.

ABF is laying out W14 beams for the form panel supports, aligning brackets and braces. The brackets for the braces are being welded to the W14 beams.

ABF continues sandblasting top of the south side concrete poured on 2/5/08. Rains continue to hinder the operations slightly.

There is lot of sand blasting material on this slab from the cleanup operation of last week for the pour of 2/15/08.

ABF continues with the block out work.

ABF started erecting W14 beams to support the vertical form panels along the east face of W2. A total of 14 beams were erected as of today. These were supported by the tie rods embedded in concrete slab.


Hinge K Macalloy Rods were delivered from Pier 7 warehouse to the job site.

Additional Work on/off site:

(a) The Temporary Tower Foundation work continues.

(b) CC Meyers continues to prepare to work on W3.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep