

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 440
Project Work Day No. 650
Date 02/26/2008
Shift Hours Start 06:00 Stop 15:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel									IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8											Terry Cronk	ABF
2	1	Pile Driver /Foreman	8											Leo Vega	ABF
3	1	Pile Driver	8											Tony Crieghton	ABF
4	1	Pile Driver	8											George Mcneil	ABF
5	1	Pile Driver										8		Richard Yambao	ABF school
6	1	Pile Driver	8											Luke Paulk	ABF
7	1	Laborer	8											Jose Molina	ABF
8	1	Laborer	8											Rickie Campos	ABF
9	1	Crane Operator	8											Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	8											Gordon Crocker	ABF
11	1	Pile Driver	8											Paul Ekstrom	ABF
12	1	Pile Driver	8											Rodney Thompson	ABF
13	1	Pile Driver J/M	8											Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	8											Douglas Greene	ABF
15	1	Pile Driver/Welder	8											Harry Wheat	ABF
16	1	Elevator Operator	8											Howard Schroyer	ABF
17	1	Pile Driver	8											Nigel Lohse	ABF new hire
18	1	Pile Driver	8											Terry Brown	ABF new hire
19	1	Pile Driver										8		Darron Smalls	ABF new hire
	1	Liebherr Crane LR 1300	8											330 T	ABF
	1	1 st Man Lift S-125										8			Hertz Rental
	1	2 nd Man Lift S-125										8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8												ABF deck
	1	Lincoln Vantage Welding M/C 768-50-4009	8												ABF
	1	Lincoln Vantage Welding M/C 768-30-4032										8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014										8			Hertz Rental
	1	MQ Power Generator 220	8												ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006										8			ABF

1	MQ Whisper Watt 7000 549-20-4007										8		ABF
1	Ingersoll Rand Air compressor 20-2183	8											ABF central
1	Ingersoll Rand Air Compressor 006-18-4293	8											ABF deck
1	Ingersoll Rand Flood Lights 536-40-6831	2											ABF deck N-E
1	Genie 541-4000N Flood Lights 536-40-7044	2											ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839	2											ABF deck east
1	Genie 541-4000N Flood Lights 536-40-4843	2											ABF
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	2											ABF
1	Elevator	8											ABF

Weather: Sunny all day, wind medium, Hi 63 F Lo 53 F, dark in the morning.

Description of Operation:

ABF continues with the clean up work.

ABF is welding some formwork for the walls.

ABF is drilling holes for lateral brace brackets.

ABF is laying out W14 beams for the form panel supports, aligning brackets and braces. The brackets for the braces are being welded to the W14 beams.

ABF erected additional form support beams consisting of double channels on the east side.

ABF continues sandblasting top of the south side concrete poured on 2/5/08 and started sandblasting on North side concrete poured on 2/8/08.

ABF continues with the block out work.

ABF continues to assemble the Hinge K anchor plate and rods. As of today, 32 such rods have been installed. There are a total of 76 rods for each such plate for a total of 304 rods for total 4 plates.

Gil had some concerns regarding the tape damaged during the lifting of these rods by the crane. ABF's general foreman Terry informed that they will re-tape the damaged tape area.

There was also some concern regarding the actual location of the 1" steel template to be slid on the rods. Terry informed that they are still working on it.

We looked at many if the cracks on the eastern sloping side of the concrete. Some cracks appeared less of concern where as some others were due to what appeared as gravity sliding of the concrete pour along the slope. Actual evaluation will be done after the slabs are sand blasted.

Additional Work on/off site:

(a) The Temporary Tower Foundation work continues.

(b) CC Meyers continues to prepare to work on W3.

(c) Bart Ney of Public Information came to visit the site with his assistant Andrew.

(d) Gil mentioned that Gary Pursell wants to know if we have been interviewing the Employees for Labor Compliance and EEO. I told him that we have been interviewing employees. Later on Gil found an Email from Kevin Fong mentioning that he has the interviews on file for some employees. I conveyed to him by email about the interview I took last week.

(e) Prepared TEC for Winter Training.

Inspector:

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep