

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 442
Project Work Day No. 652
Date 02/28/2008
Shift Hours Start 06:00 Stop 15:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN		
												1	1
2	1	Pile Driver /Foreman	8									Leo Vega	ABF
3	1	Pile Driver	8									Tony Crieghton	ABF
4	1	Pile Driver	8									George Mcneil	ABF
5	1	Pile Driver									8	Richard Yambao	ABF school
6	1	Pile Driver	8									Luke Paulk	ABF
7	1	Laborer	8									Jose Molina	ABF
8	1	Laborer	8									Rickie Campos	ABF
9	1	Crane Operator	8									Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	8									Gordon Crocker	ABF
11	1	Pile Driver	8									Paul Ekstrom	ABF
12	1	Pile Driver	8									Rodney Thompson	ABF
13	1	Pile Driver J/M	8									Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	8									Douglas Greene	ABF
15	1	Pile Driver/Welder	8									Harry Wheat	ABF
16	1	Elevator Operator	8									Howard Schroyer	ABF
17	1	Pile Driver	8									Nigel Lohse	ABF
18	1	Pile Driver	8									Terry Brown	ABF
19	1	Pile Driver	8									Darron Smalls	ABF
20	1	Pile Driver	8									Jason Matlock	ABF new hire
21	1	Pile Driver	8									Josh Menchaca	ABF new hire
22	1	Pile Driver	8									Tony Bragg	ABF new hire
23	1	Pile Driver	8									Amanda Teniez	ABF new hire
24	1	Pile Driver	8									Eddie Mendosa	ABF new hire
25	1	Pile Driver/Welder	8									Henry Wheat	ABF new hire
	1	Liebeherr Crane LR 1300	8									330 T	ABF
	1	1 st Man Lift S-125	8										Hertz Rental
	1	2 nd Man Lift S-125									8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8										ABF deck
	1	Lincoln Vantage Welding M/C 768-50-4009	8										ABF

1	Lincoln Vantage Welding M/C 768-30-4032										8		Hertz Rental
1	Lincoln Vantage Welding M/C 768-30-4014										8		Hertz Rental
1	MQ Power Generator 220	8											ABF Main power
1	MQ Whisper Watt 7000 549-07-5006										8		ABF
1	MQ Whisper Watt 7000 549-20-4007										8		ABF
1	Ingersoll Rand Air compressor 20-2183	8											ABF central
1	Ingersoll Rand Air Compressor 006-18-4293	8											ABF deck
1	Ingersoll Rand Flood Lights 536-40-6831	2											ABF deck N-E
1	Genie 541-4000N Flood Lights 536-40-7044	2											ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839	2											ABF deck east
1	Genie 541-4000N Flood Lights 536-40-4843	2											ABF
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	2											ABF
1	Elevator	8											ABF

Weather: Sunny all day, wind medium, Hi 67 F Lo 55 F, dark in the morning.

Description of Operation:

ABF continues with the clean up work.

ABF is welding some formwork for the walls.

ABF is drilling holes for lateral brace brackets.

ABF is laying out W14 beams for the form panel supports, aligning brackets and braces. The brackets for the braces are being welded to the W14 beams.

ABF erected additional form support beams consisting of double channels on the east side.

ABF continues sandblasting top of the south and north side concrete poured on 2/5/08 & 2/8/08.

It started sandblasting on the east side of the slab poured on 2/15/08. The void area of the slab will not be sand blasted. The sand blasting of the inside 2m wide wall running north-seemed OK with aggregates thoroughly exposed. There are a series of cracks across the 1/2 to full wall thickness uniformly distributed at vertical rebar locations.

ABF continues with the block out work.

ABF continues to assemble the Hinge K anchor plate and rods. As of today, all 76 rods have been installed.

ABF is using forklift to lift the anchor rods for Hinge K Assembly.

ABF received formwork material.

ABF provided flagging for 6 hours.

Additional Work on/off site:


(a) The Temporary Tower Foundation work continues.

(b) CC Meyers continues to prepare to work on W3. There was no activity on the site.

(c) Regarding the release of the Macalloy rods, Ryan T. Smith (858-232-6799) of METS called to inform that he had talked to Mazen in China and all Anchor rods and accessories like tapes, nuts etc. can be given field release. Gil had asked this question as to why these not released by METS in the first place and was informed that the supplier did not have enough tape at that time to wrap all the bars.

(d) La lit had leave early to take of personal business.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep