

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 443
Project Work Day No. 653
Date **02/29/2008**
Shift Hours Start 06:00 Stop 15:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS	
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											
1	1	Gen. Foreman	8									Terry Cronk	ABF
2	1	Pile Driver /Foreman	8									Leo Vega	ABF
3	1	Pile Driver	8									Tony Crieghton	ABF
4	1	Pile Driver	8									George Mcneil	ABF
5	1	Pile Driver									8	Richard Yambao	ABF school
6	1	Pile Driver	8									Luke Paulk	ABF
7	1	Laborer	8									Jose Molina	ABF
8	1	Laborer	8									Rickie Campos	ABF
9	1	Crane Operator	8									Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	8									Gordon Crocker	ABF
11	1	Pile Driver	8									Paul Ekstrom	ABF
12	1	Pile Driver	8									Rodney Thompson	ABF
13	1	Pile Driver J/M	8									Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	8									Douglas Greene	ABF
15	1	Pile Driver/Welder	8									Harry Wheat	ABF
16	1	Elevator Operator	8									Howard Schroyer	ABF
17	1	Pile Driver	8									Nigel Lohse	ABF
18	1	Pile Driver	8									Terry Brown	ABF
19	1	Pile Driver	8									Darron Smalls	ABF
20	1	Pile Driver									8	Jason Matlock	ABF no show
21	1	Pile Driver	8									Josh Menchaca	ABF
22	1	Pile Driver	8									Tony Bragg	ABF
23	1	Pile Driver	8									Amanda Teniez	ABF
24	1	Pile Driver	8									Eddie Mendosa	ABF
25	1	Pile Driver/Welder	8									Henry Wheat	ABF
	1	Liebeherr Crane LR 1300	8									330 T	ABF
	1	1 st Man Lift S-125	8										Hertz Rental
	1	2 nd Man Lift S-125									8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8										ABF deck
	1	Lincoln Vantage Welding M/C 768-50-4009	8										ABF

1	Lincoln Vantage Welding M/C 768-30-4032									8		Hertz Rental
1	Lincoln Vantage Welding M/C 768-30-4014									8		Hertz Rental
1	MQ Power Generator 220	8										ABF Main power
1	MQ Whisper Watt 7000 549-07-5006									8		ABF
1	MQ Whisper Watt 7000 549-20-4007									8		ABF
1	Ingersoll Rand Air compressor 20-2183	8										ABF central
1	Ingersoll Rand Air Compressor 006-18-4293	8										ABF deck
1	Ingersoll Rand Flood Lights 536-40-6831	2										ABF deck N-E
1	Genie 541-4000N Flood Lights 536-40-7044	2										ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839	2										ABF deck east
1	Genie 541-4000N Flood Lights 536-40-4843	2										ABF
1	Forklift Hertz Rental 544D-10	8										ABF
1	Pickup	2										ABF
1	Elevator	6								2		ABF service

Weather: Dense fog in the morning, Sunny all day, wind medium, Hi 67 F Lo 55 F, dark in the morning.

Description of Operation:

ABF continues with the clean up work.

ABF is welding some formwork for the walls.

ABF is drilling holes for lateral brace brackets.

ABF is laying out W14 beams for the form panel supports, aligning brackets and braces. The brackets for the braces are being welded to the W14 beams.

ABF erected additional form support beams consisting of double channels on the east side. As of today they have 41 supporting beams or double channel beams on the east side and 32 on the west side (including the previously existing Deviation Support Panel supports).

ABF continues sandblasting top of the south and north side concrete poured on 2/5/08 & 2/8/08.

It continues sandblasting on the east, west and the central walls of slab poured on 2/15/08. The void area of the slab will not be sand blasted. The sand blasting of the inside 2m wide wall running north-seemed OK with aggregates thoroughly exposed. There are a series of cracks across the 1/2 to full wall thickness uniformly distributed at vertical rebar locations.

ABF continues with the block out work.

ABF continues to assemble the Hinge K anchor plate and rods. As of yesterday, all 76 rods have been installed.

ABF has determined that these rods need to be readjusted (pulled inside the concrete) to leave only the required length of 305 mm maximum including the elongation of the rods. The lengths of the rods vary by +/- 25 mm. The presently the embedded end of the rod is set at 120 mm (limit 116 min and 125 max per the shop drawing). This leaves extra length on the live end which will not allow the caps to fit in. By noon time adjusted all rods. The length of the rods projecting at the dead end was 150 mm. Earlier there were 3 threads of the rods out side of the outer nut. With the readjustment, there 6 threads. Since this is a change from approved shop drawings, ABF was informed that we will need an RFI or re-submittal.

ABF is using forklift to lift the anchor rods for Hinge K Assembly.

ABF received formwork material. This material is being stored temporarily near the W3 site (old parking area).

ABF provided flagging for 3.5-4 hours.

The job site was visited by Gary Pursell and Mike Forner of CT. The elevator was under service from 11:30 AM to 12:30 Pm. As such every body walked up the stairs.

Additional Work on/off site:

(a) The Temporary Tower Foundation work continues.


(b) CC Meyers continues to prepare to work on W3. There was no activity on the W3 site but CC Meyers was pouring concrete at other location. ABF provided flagging up to 10 AM.

(c) Attended Multi-project coordination meeting at the Island. The meeting was attended among others, by Gary Pursell and Mike Forner of Caltrans. The items discussed were:

- Coordinated use of work area.
- Work between W2 and W3.
- A coordination meeting is planned for next Wednesday.
- Excavation Tie for East in
- Fire Hydrants
- Parking Lot Paving on 3/1/08 and 3/8/08
- Access for workers through adjacent work sites.
- Expected delivery dates for materials for ABF and CC Meyers.
- Traffic roll out on South side Detour. One of the roll out footing needs to be done now. Others will wait.
- Stair Access at existing Pier and safety check up.
- Bill Casey informed that the Pump Station will start on March 10, 2008.
- ABF's big crane coming in Sept 2008
- ABF will start Engineer's Boat starting Monday 3/3/08 from Pier 7. CC Meyers denied access to the CC Meyers' pier at the island.
- ABF will have access at end of the year near the Torpedo Bldg.
- ABF can not add more people because of parking.
- Next meeting is on 3/28/08 10 AM at CC Meyers' Trailer.

Inspector:

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep